

An aerial photograph of Midtown High School. The school building is a large, multi-story structure with a flat roof, situated on the left side of the image. To the right of the building is a large, open field, likely a soccer field, with a goal visible. In the background, a dense line of trees separates the school from a city skyline, which includes several tall skyscrapers. The sky is clear and blue.

Weekly Construction Progress Report

Midtown High School
Week Ending: 5/14/2021

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- MEP startup and trim out in new addition building.
- Continue fire sprinkler on 4th floor of new addition.
- Continue Metal Panel Installation at New Addition.
- Continue Patio Roofing system.
- Continue hardscapes on the North Elevations.
- Continue VCT and flooring finishes in New Addition Building.
- Began Installing Toilet Partitions and Accessories.
- Continue Multipurpose and CTAE build back in 8th street building.
- Continued Curtainwall Installation at New Addition and C. Allen Building Bridge.
- Began Terrazzo Flooring in Charles Allen building Administration Area.
- Begin Canopy Install on East Elevation.
- Completed backfill of North and East Elevation Hardscapes.

NEXT WEEK – 5.17.2021 – 5.21.2021

- Complete MEP Startup and trim out in the New Addition Building.
- Continue hardscapes on the North, West, and South Elevations.
- Complete Patio Roofing system.
- Continue Metal Panel Installation.
- Complete VCT and Flooring Finishes in new Addition Building.
- Continue Curtainwall Installation at New Addition and C. Allen Building Bridge.
- Continue Canopy Install on East Elevation.
- Pour Foundations and begin installing Granite Walls on South Elevation.
- Complete installing glass at New Addition Bridge Curtainwall.
- New Addition Parking lot repairs and topcoat



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 29,378,364.35

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG
 - Tyler Cobb, PCG
 - Paul Cobb, PCG



Photo Updates

VCT Installed in Corridors of New Addition Building



Toilet Partitions Installed in New Addition Building Restrooms



Photo Updates

East and Southeast Elevation
Hardscapes and Backfill Completed



North Elevation Sidewalks and Backfill
Complete



Photo Updates

Final Grading Around New Addition
Parking Lot



Canopy Installation Progress on East Elevation



Photo Updates

Patio Roof Paver Progress



New Addition Parking Lot Cleaned and Ready for Topcoat and Striping Next Week

