

An aerial photograph of Midtown High School. The school building is a large, multi-story structure with a flat roof, situated on the left side of the image. To the right of the building is a large, open field, likely a soccer field, with a goal visible. In the background, a dense line of trees separates the school from a city skyline, which includes several tall skyscrapers. The sky is clear and blue.

Weekly Construction Progress Report

Midtown High School

Week Ending: 5/28/2021

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Complete MEP startup and trim out in new addition building.
- Continue Metal Panel Installation at New Addition.
- Continue Patio Roofing system.
- Continue hardscapes on the South Elevations.
- Complete VCT and flooring finishes in New Addition Building.
- Completed Installing Toilet Partitions and Accessories.
- Complete Multipurpose and CTAE build back in 8th street building.
- Continued Curtainwall Installation at New Addition and C. Allen Building Bridge.
- Completed Terrazzo Flooring in Charles Allen building Administration Area & Started Bridge Terrazzo Prep.
- Complete installing glass at New Addition Bridge Curtainwall.
- Complete Granite Walls on South Elevation.
- Final Cleaning in New Addition Building.
- New Addition Parking topcoat & striping.

NEXT WEEK – 5.31.2021 – 6.04.2021

- Continue hardscapes on the South Elevations.
- Complete Patio Roofing system.
- Continue Metal Panel Installation at Bridge.
- Complete Remaining Flooring Finishes in new Addition Building.
- Continue Curtainwall Installation at New Addition and C. Allen Building Bridge.
- Complete Trim out at New Addition Bridge Curtainwall.
- Final Cleaning in New Addition Building.
- Demolition in Charles Allen Building, and 8th Street Ground floor.
- Swapping out HVAC units in Charles Allen Building.
- Removing Portable Classrooms from front Campus.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 30,677,596.39

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG
 - Tyler Cobb, PCG
 - Paul Cobb, PCG



Photo Updates

New Addition Building East Elevation
Progress



New Addition Building North Elevation
Progress



Photo Updates

New Addition Computer Lab



New Addition Building Classroom



Photo Updates

New Addition Building Classroom



Asphalt Topcoat Completed – Striping to be Completed Friday



Photo Updates

West Elevation at New Addition



Southwest Elevation at New Addition

