



Weekly Construction Progress Report

Grady High School

Week Ending: 7/31/2020

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Formed and poured Interior Column Wraps at new addition
- Start-up Units in 8th Street Building, Practice Gym and Theater/Music Building
- MEP Trim out
- Continue TPO Performance Gym Roof and metal coping at Practice Gym.
- Installed Stage Floor in Auditorium.
- Final Cleaning in Theater/Music building and Practice Gym.
- Finished Masonry Restoration
- Completed Ceiling Grid installation in Performance Gym
- Continue MEP Rough-in in Performance Gym Lobby.
- Prepare for Second floor slab pour next week.
- Completed Third Floor perimeter steel erection.
- Lighting reinstallation in Theater Building.

NEXT WEEK – 8.03.2020 – 8.07.2020

- Prepare second floor of new addition for slab pour.
- New Addition second floor slab pour.
- Placing third floor decking at new addition.
- Finish unit startup.
- Continue TPO roof install at Performance Gym Roof.
- Install epoxy flooring in performance gym.
- Begin forming third floor shear walls.
- Complete miscellaneous cleaning throughout.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 10,276,463.74

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - John Rood, PCG
 - Darrell Bailey, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG



Photo Updates

Site Overview



Third floor perimeter steel installed at new addition



Photo Updates

Steel erection at new addition



Interior columns formed and poured



Photo Updates

Slab preparation for second floor of new addition



Plumbing pipe and hangers installed for first floor of new addition



Photo Updates

8th Street Building Cleaned and completed



New Theater Lights Installed



Photo Updates

Practice Gym Metal Coping Installed



New Ceiling Grid installed in Performance Gym Lobby

