



Weekly Construction Progress Report

**Midtown High School
Week Ending: 7/2/2021**

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Complete Hardscapes on the South Elevations at New Addition.
- Reinstall of HVAC and Duct in Charles Allen Building.
- Continue roofing on Charles Allen Roof.
- Practice Gym Court Sanding and Refinishing.
- Continue in Landscaping and Front Campus Porous Paver Grading.
- Re-roofing Charles Allen Building Roof.
- Installing ACT Ceiling and finishes in C. Allen Building.
- Continue Epoxy Flooring in Charles Allen Building.
- Installed Storefront door in 8th Street Building Ground Floor.
- Installed Overhead Coiling Doors in 8th Street Building.
- Pouring Ribbon Curb at new Porous Paver Drive on Charles Allen Drive.

NEXT WEEK – 6.5.2021 – 7.9.2021

- Complete Sidewalks in front of Charles Allen Building.
- Complete Metal Panel Installation at Bridge.
- Final Cleaning in C. Allen Building.
- Continue Reinstallation of HVAC units in Charles Allen Building.
- Begin Start up of HVAC in C. Allen Building.
- Continue Landscaping and Front Campus Porous Paver Installation.
- Continue Practice Gym Court Sanding and Refinishing.
- Re-Roofing Charles Allen Building Roof
- Complete Epoxy Flooring in Charles Allen Building.
- Installing ACT Ceiling and Finishes in C. Allen Building.
- Continue Toilet Partitions and accessory installation in C. Allen Building.
- Setting new HVAC units on C. Allen Rooftop.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 32,308,365.78

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG
 - Tyler Cobb, PCG
 - Paul Cobb, PCG



Photo Updates

Charles Allen Building-New Addition Building Front Campus Progress



Charles Allen Building – New Addition Bridge Progress



Photo Updates

ACT Ceilings and New Lights
Installed in C. Allen Building



MEP Overhead Progress in
C. Allen Building



Photo Updates

Charles Allen Building
Toilet Partition Progress



Charles Allen Building Roof Replacement



Photo Updates

New Addition South Elevation
Hardscapes Complete



New Addition South Elevation
Hardscapes Complete

