



Weekly Construction Progress Report

**Midtown High School
Week Ending: 7/23/2021**

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Complete Reinstallation of HVAC units in Charles Allen Building.
- Complete roofing on Charles Allen Roof.
- Complete in Landscaping and Front Campus Porous Paver Grading.
- Complete Sidewalks in front of Charles Allen Building.
- HVAC startup in C. Allen building.
- Complete Toilet Partitions and accessory installation in C. Allen Building.
- Installing permanent security fencing around campus.
- Installing Lettering at New Monumental sign and New Addition Bridge.

NEXT WEEK – 7.26.2021 – 7.30.2021

- Misc. Flashing and Metal Finishes on Charles Allen Building Roof
- Miscellaneous Finishes in C. Allen Building.
- Final Cleaning in C. Allen Building.
- Exterior Cleaning of New Addition and Hardscapes.
- Installing permanent security fencing around campus.
- Testing, Adjusting, and Balancing new HVAC Units.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 32,308,365.78

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG
 - Tyler Cobb, PCG
 - Paul Cobb, PCG



Photo Updates



New Midtown High
School Entrance



Photo Updates

New Signage Installed at New Addition
– Charles Allen Building Bridge



Hardscapes and Landscaping Completed



Photo Updates

Charles Allen Drive Landscaping Completed



Casework Installed in Charles Allen Building Administration Area



Photo Updates



Southwest Elevation of New Addition



New Reception Desk Installed in C. Allen Administration Area

