



Weekly Construction Progress Report

Grady High School

Week Ending: 08/21/2020

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Pour second floor interior column wraps.
- Completed Fireproofing at new addition ground floor.
- Completed CMU for Performance gym concession stand door.
- Completed TPO roof install at Performance Gym Roof.
- Finish epoxy flooring in performance gym.
- Poured second floor shear walls.
- Continue MEP overhead on ground floor of new addition.
- Waterproofing on SE corner of new addition.
- Steel erection for third floor.
- Install steel sunshades.
- Began CMU walls on ground floor of new addition.
- Start exterior brick work on SE Corner of new addition.
- Install storm structures and grading between Charles Allen and new addition.

NEXT WEEK – 8.24.2020 – 8.28.2020

- Begin third floor slab on deck prep work.
- Pour third floor slab on deck at new addition.
- Continue CMU walls on ground floor of new addition.
- Continue exterior brick work on SE Corner of new addition.
- Continue metal flashing at Performance Gym Roof.
- Continue MEP overhead and rough-in on ground floor of new addition.
- Continue Steel Erection for fourth floor.
- Install Lights and Mechanical Overhead work in Performance Gym Lobby
- Paint Performance Gym Lobby



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 10,276,463.74

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - John Rood, PCG
 - Darrell Bailey, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG



Photo Updates

New Addition Progress



Site Overview



Photo Updates

Third Floor Decking Installed



CMU Installed at SE Wall



Photo Updates

Beams tied into Second Floor Shear walls



Second floor interior columns formed

Photo Updates

Interior CMU wall progress



Waterproofing progress at SE Corner



Photo Updates

Epoxy Installed in Concession Stand
at Performance Gym



Toilet Partitions installed in Performance
Gym Bathrooms

