

An aerial photograph of Grady High School in Atlanta, Georgia. The image shows the school's main building, a large stadium with tiered seating, and a football field with yard lines. In the background, the Atlanta skyline is visible through a hazy atmosphere. The entire image is in grayscale, except for a solid red vertical bar on the far left edge.

# **Weekly Construction Progress Report**

**Grady High School**

**Week Ending: 10/02/2020**

**PARRISH**  
CONSTRUCTION GROUP

# Weekly Updates

## THIS WEEK

- MEP overhead on First Floor of new addition.
- MEP overhead on Second floor of new addition.
- Continue CMU install on Second Floor of new addition.
- Poured exterior concrete columns around the perimeter of the new addition.
- Completed Bar Joist installation for 4<sup>th</sup> Floor Roof.
- Pour interior column wraps third floor of new addition.
- Formed fourth floor column wraps of new addition.
- Continue Fire Sprinkler first floor.
- Formed final shear walls at new addition – will pour walls tomorrow.
- Begin 3<sup>rd</sup> Floor spray fireproofing.
- Backfill between Charles Allen Building and new addition.

## NEXT WEEK – 10.5.2020 – 10.9.2020

- Continue CMU walls on second floor of new addition.
- Begin CMU walls on the third floor of the new addition.
- Continue MEP overhead and rough-in on First and Second floor of new addition.
- Continue Steel Erection for fourth floor.
- Roof Decking install at new addition.
- 3<sup>rd</sup> floor spray fireproofing.
- Pour 4<sup>th</sup> floor concrete interior columns.
- Begin Metal Framing on Second floor.
- Exterior metal framing.
- Plumbing Rough-in third and fourth floor.
- Begin Foundations for bridge connector steel.



# Budget & Schedule

## BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 15,149,982.76

## SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



## ADDITIONAL INFO

- Scheduled Substantial Completion Date
  - July 29, 2021
- Completed By
  - Will Henry, PCG
- Copies To
  - Danny Gutlay, APS
  - Sandra Horton, APS
  - Katy Daugharty, CC
  - Bob Just, CC
  - John Rood, PCG
  - Darrell Bailey, PCG
  - Alex Johnson, PCG
  - Will Henry, PCG
  - Art Cofelice, PCG
  - Travis Disbro, PCG





# Photo Updates

New Addition Progress



New Addition Progress





# Photo Updates

Bar Joist Install Complete

Interior Concrete Columns Being Formed



Final Shear Walls Formed - Ready For  
Concrete Tomorrow





# Photo Updates

## 1<sup>st</sup> Floor MEP Overhead Progress



## 2<sup>nd</sup> Floor MEP Overhead Progress





# Photo Updates

## 3<sup>rd</sup> Floor Storm and Plumbing Piping Progress



## 1<sup>st</sup> Floor Refrigerant Lines Progress





# Photo Updates

Exterior Concrete Columns Complete



Roof Ladders Installed At Existing Buildings

