

An aerial photograph of Grady High School in Atlanta, Georgia. The image shows the school's main building, a large stadium with tiered seating, and a football field. In the background, the Atlanta skyline is visible through a hazy atmosphere. The image is presented in grayscale, with a solid red vertical bar on the left side.

# **Weekly Construction Progress Report**

**Grady High School**

**Week Ending: 12/04/2020**

**PARRISH**  
CONSTRUCTION GROUP

# Weekly Updates

## THIS WEEK

- MEP overhead on Second floor of new addition.
- MEP overhead on Third floor of new addition.
- Begin CMU walls on the fourth floor of the new addition.
- Continue Fire Sprinkler Third Floor.
- Completed Stair 2
- Plumbing Rough-in fourth floor.
- Continued exterior metal framing and sheathing.
- Granite Installation beginning at North Elevation
- Interior Metal Framing 2<sup>nd</sup> Floor.
- Continue Brick Install at South and East Corner of New Addition.
- Firestopping Second, and Third Floor of New Addition.
- Waterproofing applied on North, and West side of new addition.
- Hang Drywall in New Addition Counseling suite.

## NEXT WEEK – 12.07.2020 – 12.11.2020

- Continue CMU walls on the fourth floor of the new addition.
- Continue MEP overhead and rough-in on Second, Third, and Fourth floors of the new addition.
- Continue brick Install South and East Corner.
- Continue Waterproofing at New Addition.
- Continue interior and exterior metal framing.
- Continue Exterior Sheathing and Waterproofing at New Addition.
- Continue Firestopping Second and Third Floor of New Addition.
- Continue granite Installation beginning at North Elevation.
- Blockfill Third Floor of New Addition.
- Continue Hanging Drywall on Second Floor of New Addition.



# Budget & Schedule

## BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 20,122,064.79

## SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



## ADDITIONAL INFO

- Scheduled Substantial Completion Date
  - July 29, 2021
- Completed By
  - Will Henry, PCG
- Copies To
  - Danny Gutlay, APS
  - Sandra Horton, APS
  - Katy Daugharty, CC
  - Bob Just, CC
  - Jim Fallon, PCG
  - Darrell Bailey, PCG
  - Alex Johnson, PCG
  - Will Henry, PCG
  - Art Cofelice, PCG
  - Travis Disbro, PCG





# Photo Updates

New Addition Progress



New Addition Progress





# Photo Updates

MEP Overhead 2<sup>nd</sup> Floor



Drywall installed in 2<sup>nd</sup> Floor Bathroom





# Photo Updates

Red Brick at South Elevation Progress



Red Brick at East Elevation Progress





# Photo Updates

Drywall Progress at New Addition  
Counseling Suite



Fireproofing Complete at New Addition





# Photo Updates



Granite Progress on North Elevation



CMU Progress at 4<sup>th</sup> Floor of New Addition

