

An aerial photograph of Grady High School campus. The school buildings are on the left, and a large football field with bleachers is on the right. In the background, the Atlanta skyline is visible under a clear sky.

Weekly Construction Progress Report

Grady High School

Week Ending: 12/11/2020

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- MEP overhead on Second floor of new addition.
- MEP overhead on Third floor of new addition.
- Continue CMU walls on the fourth floor of the new addition.
- Continue Fire Sprinkler Third Floor.
- Plumbing Rough-in fourth floor.
- Continued exterior metal framing and sheathing.
- Granite Installation at North Elevation
- Gypsum Board Install 1st Floor
- Continue Brick Install at South and East Corner of New Addition.
- Firestopping Second, and Third Floor of New Addition.
- Waterproofing applied on North, and West side of new addition.
- Blockfill Third Floor of New Addition.

NEXT WEEK – 12.14.2020 – 12.18.2020

- Complete CMU walls on the fourth floor of the new addition.
- Continue MEP overhead and rough-in on Second, Third, and Fourth floors of the new addition.
- Continue brick Install South and East Corner.
- Continue Waterproofing at New Addition.
- Continue interior and exterior metal framing.
- Continue Exterior Sheathing and Waterproofing at New Addition.
- Continue Firestopping Second and Third Floor of New Addition.
- Continue granite Installation at West Elevation.
- Continue Installing Gypsum Board on First and Second Floor of New Addition.
- Install TPO Roof at Bridge, Stair 1, and Charles Allen Building Low Roof.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 20,122,064.79

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Darrell Bailey, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG



Photo Updates

New Addition Progress



New Addition Progress



Photo Updates

Gypsum Board Installed



Exterior Sheathing and Waterproofing
Progress West Wall of New Addition



Photo Updates

East Elevation Brick Progress



4th Floor Exterior CMU walls Complete



Photo Updates

Decking and Roof Drains Installed at Bridge, Ready for TPO Roof



Water Meter and Vault Installed



Photo Updates



VRF Cassette Units Installed 1st and 2nd
Floor of New Addition



VRF Cassette Units Installed 1st
and 2nd Floor of New Addition

