



Weekly Construction Progress Report

**Grady High School
Week Ending:**

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Parrish has taken measures to comply with the CDC and OSHA recommendations to keep the jobsite safe
- Silt Fence, Tree Safe, and Erosion Control measures installed per contract documents
- All Trees have been removed per contract documents to make way for the new Addition
- Concrete Canopy connecting Charles Allen Building and the Performance Gym has been removed
- Site Lighting removed per contract documents
- Prepare the building pad
- Proof Roll of building pad will begin 4/10
- Building Pad to be complete by 4/13

NEXT WEEK – 4.13.2020 – 4.17.2020

- Surveying of Building pad to layout Geopier Locations
- Begin mobilization and installation of Geopier System on 4/14
- Relocating underground utilities at the East corner of the New Addition
- Demolition of Corridor Acoustical Ceilings in 8th Street and Theater Building to begin 4/13



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 970,824.26

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - John Rood, PCG
 - Barry Tucker, PCG
 - Darrell Bailey, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG



Photo Updates

Erosion Control and Tree Safe installed



Removal of Trees for New Addition

Photo Updates

Flyover Prior to removal of Trees



Flyover after removal of trees and
preparing building pad

Photo Updates

Removal of Concrete Canopy



Concrete canopy and stairs removed



Photo Updates

Preparing Building Pad



Removal of Debris and Unsuitable Soils