



**Description**

Mays HS - Resumed installation of grandstand foundations.

**Taken Date**

10/17/2025 at 12:36 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

10/17/2025 at 01:47 pm

**File Name**

1160D2D6-56CC-4A70-90D0-343...

**Album**

Mays



**Description**

Maynard Jackson HS - Began grandstand erection.

**Taken Date**

10/17/2025 at 11:28 am

**Uploaded By**

Craig Bonfig

**Upload Date**

10/17/2025 at 11:42 am

**File Name**

AE8CD226-B1E9-41B2-B411-47A...

**Album**

Maynard Jackson



**Description**

Therrell HS - Continued installation of new chain-link security fencing.

**Taken Date**

10/16/2025 at 11:18 am

**Uploaded By**

Craig Bonfig

**Upload Date**

10/16/2025 at 02:10 pm

**File Name**

13210579-AF12-41D9-A1A4-521F...

**Album**

Therrell



**Description**

Maynard Jackson HS - Delivered grandstand material.

**Taken Date**

10/16/2025 at 10:12 am

**Uploaded By**

Craig Bonfig

**Upload Date**

10/16/2025 at 10:12 am

**File Name**

2DFB0D22-30B5-4FAF-8779-D46...

**Album**

Maynard Jackson

# WEEKLY PROGRESS UPDATE REPORT

## APS Athletic Seating

10/13/2025 – 10/17/2025



### Last Week's Activities:

- Complete electrical underground rough-ins – Maynard HS
- Poured pedestrian stairs and sidewalks – Maynard HS
- Continue chain-link fencing installation – Therrell HS

### This Week's Activities:

- Completed placing concrete sidewalks – Maynard HS
- Delivered grandstand materials – Maynard HS
- Began erection of grandstands -- Maynard HS
- Georgia Power line relocation completed – Mays HS
- Resume home grandstand foundation installs – Mays HS
- Continue chain-link fencing installation – Therrell HS

### Next Week's Activities:

- Complete chain-link fence installations – Therrell HS
- Pour home grandstand footings – Mays HS
- Continue grandstand erection – Maynard Jackson

| <b><u>Contract and Billings</u></b>               |                |
|---|----------------|
| <b>Contract</b>                                   |                |
| Current Contract Value                            | \$13,434,207   |
| <b>Billings</b>                                   |                |
| Date Last Billing Submitted                       | 8/30/25        |
| Total Billed to Date (Including Retainage)        | \$5,837,846.42 |
| Date of Last Payment                              | 9/16/25        |
| Amount Paid to Date                               | \$4,598,549.13 |
| Amount Open Receivables (Not Including Retainage) | \$0            |
| Percent Billed to Date                            | 43.45%         |