



Description

Slab pour back Area B Girl's

Taken Date

02/21/2025 at 11:09 am

Uploaded By

Connor Post

Upload Date

02/21/2025 at 11:10 am

File Name

[0970CABC-1F78-46F8-8D75-BDC...](#)

Album

Daily Logs



Description

Lavatory in wall rough Area A Girl's

Taken Date

02/18/2025 at 02:35 pm

Uploaded By

Kasey Sterling

Upload Date

02/18/2025 at 02:35 pm

File Name

[5A79CA42-BC13-409F-A44B-CFF1...](#)

Album

Daily Logs



Description

Demolition Area D

Taken Date

02/18/2025 at 12:30 pm

Uploaded By

Kasey Sterling

Upload Date

02/18/2025 at 02:33 pm

File Name

[BAE152D1-8795-498C-865C-FD8...](#)

Album

Daily Logs



Description

Concrete masonry wall - Area A Girl's

Taken Date

02/17/2025 at 02:50 pm

Uploaded By

Kasey Sterling

Upload Date

02/17/2025 at 02:50 pm

File Name

[CFFFD547-1B44-49F4-916A-053A...](#)

Album

Daily Logs

WEEKLY PROGRESS UPDATE REPORT

KIPP Vision Elementary

02/17/25 – 02/21/25



Last Week's Activities:

- Start concrete masonry unit wall in fill – Area A Boy's
- Start concrete masonry unit wall – Area A Girl's
- Start slab demolition – Area D
- Continue plumbing in wall rough – Area A Boy's
- Continue plumbing in wall rough – Area A Girl's
- Continue electrical rough – Area A Boy's
- Continue storm sewer replacement – Courtyard
- Complete slab demolition – Area B
- Complete shoring installation – Area D

This Week's Activities:

- Start excavate and rebar tie in – Area B
- Start excavate and rebar tie in – Area C basement
- Start slab pour back – Area B
- Start slab pour back – Area C basement
- Start low voltage – All Areas
- Continue plumbing in wall rough – Area A Boy's
- Continue plumbing in wall rough – Area A Girl's
- Complete storm sewer replacement – Courtyard
- Complete slab demolition – Area C
- Complete demolition – Area D

Next Week's Activities:

- Start demolition of duct work – All Areas
- Start electrical in wall rough – Area A Boy's
- Start sanitary rough – Area D
- Continue low voltage – All Areas
- Continue concrete masonry unit walls – Area A Boy's
- Continue concrete masonry unit walls – Area A Girl's
- Continue sanitary rough – Area C
- Complete plumbing in wall rough – Area A Boy's
- Complete plumbing in wall rough – Area A Girl's

WEEKLY PROGRESS UPDATE REPORT

KIPP Vision Elementary

02/17/25 – 02/21/25



<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$5,297,682.00
Billings	
Date Last Billing Submitted	2/20/2025
Total Billed to Date (Including Retainage)	\$2,155,439.89
Date of Last Payment	1/16/2025
Amount Paid to Date	\$518,573.64
Amount Open Receivables (Not Including Retainage)	\$1,431,374.16
Percent Billed to Date	41%