



**Description**

Lavatory in wall rough Area C

**Taken Date**

02/28/2025 at 09:05 am

**Uploaded By**

Kasey Sterling

**Upload Date**

02/28/2025 at 09:06 am

**File Name**

EAD1FD02-F6BD-4777-9497-E33...

**Album**

Daily Logs



**Description**

Storefront removal Area B

**Taken Date**

02/28/2025 at 09:00 am

**Uploaded By**

Kasey Sterling

**Upload Date**

02/28/2025 at 09:00 am

**File Name**

5BD1589B-A4C5-487D-8CFF-30E...

**Album**

Daily Logs



**Description**

Watercloset in wall rough Area A Girl's

**Taken Date**

02/28/2025 at 08:57 am

**Uploaded By**

Kasey Sterling

**Upload Date**

02/28/2025 at 08:57 am

**File Name**

29C4E258-C980-4AEC-8014-4C1...

**Album**

Daily Logs



**Description**

Excavate and Tie-In Rebar Area C level 2

**Taken Date**

02/25/2025 at 09:59 am

**Uploaded By**

Kasey Sterling

**Upload Date**

02/25/2025 at 09:59 am

**File Name**

0DD1F591-1B43-45C4-A41F-B4F...

**Album**

Daily Logs

# WEEKLY PROGRESS UPDATE REPORT

## KIPP Vision Elementary

02/24/25 – 02/28/25



### Last Week's Activities:

- Start excavate and rebar tie in – Area B
- Start slab pour back – Area B
- Start low voltage – All Areas
- Continue plumbing in wall rough – Area A Boy's
- Continue plumbing in wall rough – Area A Girl's
- Complete storm sewer replacement – Courtyard
- Complete slab demolition – Area C
- Complete excavate and rebar tie in – Area C basement
- Complete slab pour back – Area C basement
- Complete demolition – Area D

### This Week's Activities:

- Start electrical in wall rough – Area A Boy's
- Continue concrete masonry unit walls – Area A Boy's
- Continue concrete masonry unit walls – Area A Girl's
- Continue sanitary rough – Area C
- Complete plumbing in wall rough – Area A Boy's
- Complete plumbing in wall rough – Area A Girl's
- Complete low voltage rough – All Areas
- Complete storefront demolition – Area B

### Next Week's Activities:

- Start demolition of duct work – All Areas
- Start excavate and tie in rebar – Area B Boy's
- Start slab pour back – Area B Boy's
- Start slab pour back – Area C
- Start wall pour back - Courtyard
- Continue electrical in wall rough – Area A Boy's
- Continue concrete masonry unit walls – Area A Girl's
- Continue sanitary rough – Area C
- Complete concrete masonry unit walls – Area A Boy's

# WEEKLY PROGRESS UPDATE REPORT

## KIPP Vision Elementary

02/24/25 – 02/28/25



<b><u>Contract and Billings</u></b>	
<b>Contract</b>	
Current Contract Value	\$5,297,682.00
<b>Billings</b>	
Date Last Billing Submitted	2/20/2025
Total Billed to Date (Including Retainage)	\$2,155,439.89
Date of Last Payment	1/16/2025
Amount Paid to Date	\$518,573.64
Amount Open Receivables (Not Including Retainage)	\$1,431,374.16
Percent Billed to Date	41%