



Description

Concrete slab pour back Area B boys

Taken Date

03/07/2025 at 01:16 pm

Uploaded By

Kasey Sterling

Upload Date

03/07/2025 at 01:17 pm

File Name

[35B4A74A-B221-4461-A19F-92FD...](#)

Album

Daily Logs



Description

ACT frame install Area E

Taken Date

03/07/2025 at 01:13 pm

Uploaded By

Kasey Sterling

Upload Date

03/07/2025 at 01:14 pm

File Name

[E9C50E05-8660-40E2-9E8B-D98...](#)

Album

Daily Logs



Description

Concrete slab pour back Area C level 2

Taken Date

03/07/2025 at 01:12 pm

Uploaded By

Kasey Sterling

Upload Date

03/07/2025 at 01:13 pm

File Name

[A84738B9-9AEA-47F9-A137-7BA...](#)

Album

Daily Logs



Description

Sidewalk pour back in Courtyard

Taken Date

03/06/2025 at 03:41 pm

Uploaded By

Kasey Sterling

Upload Date

03/06/2025 at 03:51 pm

File Name

[36992E0C-8C66-4D05-8A68-09E...](#)

Album

Daily Logs

WEEKLY PROGRESS UPDATE REPORT

KIPP Vision Elementary

03/03/25 – 03/07/25



Last Week's Activities:

- Start electrical in wall rough – Area A Boy's
- Continue concrete masonry unit walls – Area A Boy's
- Continue concrete masonry unit walls – Area A Girl's
- Continue sanitary rough – Area C
- Complete plumbing in wall rough – Area A Boy's
- Complete plumbing in wall rough – Area A Girl's
- Complete low voltage rough – All Areas
- Complete storefront demolition – Area B

This Week's Activities:

- Start acoustical ceiling – Area C
- Start acoustical ceiling – Area D
- Start acoustical ceiling – Area E
- Start AHU install – Area E
- Continue electrical in wall rough – Area A
- Continue concrete masonry unit walls – Area A
- Continue sanitary rough – Area C
- Complete excavate and tie in rebar – Area B Boy's
- Complete demolition of duct work – All Areas
- Complete slab pour back – Area B Boy's
- Complete slab pour back – Area C
- Complete concrete footer pour – Area D

Next Week's Activities:

- Start steel erection – Area A
- Start concrete masonry unit walls – Area B
- Start concrete masonry unit walls – Area C
- Start plumbing in wall rough – Area B
- Start plumbing in wall rough – Area C
- Start electrical in wall rough – Area B
- Start electrical in wall rough – Area C
- Start wall pour back – Courtyard
- Continue acoustical ceiling – Area C
- Continue acoustical ceiling – Area D
- Continue acoustical ceiling – Area E
- Continue electrical in wall rough – Area A
- Continue concrete masonry unit walls – Area A
- Continue sanitary rough – Area C
- Complete concrete masonry unit walls – Area A
- Complete electrical in wall rough – Area A
- Complete AHU install – Area E
- Complete storm sewer installation - Courtyard

WEEKLY PROGRESS UPDATE REPORT

KIPP Vision Elementary

03/03/25 – 03/07/25



<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$5,297,682.00
Billings	
Date Last Billing Submitted	2/20/2025
Total Billed to Date (Including Retainage)	\$2,155,439.89
Date of Last Payment	1/16/2025
Amount Paid to Date	\$518,573.64
Amount Open Receivables (Not Including Retainage)	\$1,431,374.16
Percent Billed to Date	41%