



**Description**

Steel installation at Area A Girl's Restroom

**Taken Date**

03/14/2025 at 01:42 pm

**Uploaded By**

Kasey Sterling

**Upload Date**

03/14/2025 at 01:42 pm

**File Name**

42171C7E-3C80-4EB6-8117-210...

**Album**

Daily Logs



**Description**

AHU install Area E

**Taken Date**

03/13/2025 at 02:34 pm

**Uploaded By**

Jesse Neal

**Upload Date**

03/13/2025 at 02:34 pm

**File Name**

1D45858E-137C-4FB1-84ED-B94...

**Album**

Daily Logs



**Description**

ACT frame and light install Area C hallway

**Taken Date**

03/13/2025 at 08:55 am

**Uploaded By**

Kasey Sterling

**Upload Date**

03/13/2025 at 12:51 pm

**File Name**

D161B437-082B-4385-ABAB-CFF...

**Album**

Daily Logs



**Description**

Tree installation at playground

**Taken Date**

03/12/2025 at 02:23 pm

**Uploaded By**

Kasey Sterling

**Upload Date**

03/12/2025 at 02:30 pm

**File Name**

03BD6E61-6586-4D34-915E-A5E...

**Album**

Daily Logs

# WEEKLY PROGRESS UPDATE REPORT

## KIPP Vision Elementary

03/10/25 – 03/14/25



### Last Week's Activities:

- Start acoustical ceiling – Area C
- Start acoustical ceiling – Area D
- Start acoustical ceiling – Area E
- Start AHU install – Area E
- Continue electrical in wall rough – Area A
- Continue concrete masonry unit walls – Area A
- Continue sanitary rough – Area C
- Complete excavate and tie in rebar – Area B Boy's
- Complete demolition of duct work – All Areas
- Complete slab pour back – Area B Boy's
- Complete slab pour back – Area C
- Complete concrete footer pour – Area D

### This Week's Activities:

- Start steel erection – Area A
- Start concrete masonry unit walls – Area B
- Start concrete masonry unit walls – Area C
- Start plumbing in wall rough – Area B
- Start electrical in wall rough – Area B
- Start electrical in wall rough – Area C
- Continue light installation – Area C
- Continue light installation – Area D
- Continue light installation – Area E
- Continue acoustical ceiling framing – Area C
- Continue acoustical ceiling framing – Area D
- Continue electrical in wall rough – Area A
- Complete concrete masonry unit walls – Area A
- Complete plumbing in wall rough – Area C
- Complete tree installation – Playground
- Complete AHU Fence installation – Area E
- Complete acoustical ceiling framing – Area E

### Next Week's Activities:

- Start ceiling framing – Area A
- Start ceiling framing – Area C
- Start wall pour back – Courtyard
- Continue steel erection – Area A
- Continue concrete masonry unit walls – Area B

# WEEKLY PROGRESS UPDATE REPORT

## KIPP Vision Elementary

03/10/25 – 03/14/25



- Continue concrete masonry unit walls – Area C
- Complete plumbing in wall rough – Area B
- Complete acoustical ceiling framing – Area C
- Complete acoustical ceiling framing – Area D
- Complete acoustical ceiling framing – Area E
- Complete storm sewer installation – Courtyard

<b><u>Contract and Billings</u></b>	
<b>Contract</b>	
Current Contract Value	\$5,297,682.00
<b>Billings</b>	
Date Last Billing Submitted	2/28/2025
Total Billed to Date (Including Retainage)	\$2,196,739.89
Date of Last Payment	2/24/2025
Amount Paid to Date	\$952,036
Amount Open Receivables (Not Including Retainage)	\$1,431,374.16
Percent Billed to Date	41%