



Description

Concrete Masonry Unit Wall Erection Area C Boy's

Taken Date

03/21/2025 at 01:52 pm

Uploaded By

Jesse Neal

Upload Date

03/21/2025 at 01:52 pm

File Name

F5AFE675-C92C-4EA8-9B55-EF22...

Album

Daily Logs



Description

In wall plumbing rough - Area B Boy's

Taken Date

03/21/2025 at 01:48 pm

Uploaded By

Jesse Neal

Upload Date

03/21/2025 at 01:48 pm

File Name

50AD13D8-2756-4D01-B552-DBB...

Album

Daily Logs



Description

Concrete Slab Pour Back at Courtyard Retaining Wall

Taken Date

03/21/2025 at 11:07 am

Uploaded By

Kasey Sterling

Upload Date

03/21/2025 at 11:07 am

File Name

0C70D654-8A7A-42D2-BD81-F51...

Album

Daily Logs



Description

Concrete Unit Masonry Wall Erection - Area C Girl's

Taken Date

03/20/2025 at 11:17 am

Uploaded By

Kasey Sterling

Upload Date

03/20/2025 at 11:18 am

File Name

0B5ABCB0-3B23-4C95-AE3B-AC1...

Album

Daily Logs

WEEKLY PROGRESS UPDATE REPORT

KIPP Vision Elementary

03/17/25 – 03/21/25



Last Week's Activities:

- Start steel erection – Area A
- Start concrete masonry unit walls – Area B
- Start concrete masonry unit walls – Area C
- Start plumbing in wall rough – Area B
- Start electrical in wall rough – Area B
- Start electrical in wall rough – Area C
- Continue light installation – Area C
- Continue light installation – Area D
- Continue light installation – Area E
- Continue acoustical ceiling framing – Area C
- Continue acoustical ceiling framing – Area D
- Continue electrical in wall rough – Area A
- Complete concrete masonry unit walls – Area A
- Complete plumbing in wall rough – Area C
- Complete tree installation – Playground
- Complete AHU Fence installation – Area E
- Complete acoustical ceiling framing – Area E

This Week's Activities:

- Continue steel erection – Area A
- Continue electric overhead rough – Area A
- Continue electric overhead rough – Area C
- Continue concrete masonry unit walls – Area C
- Continue acoustical ceiling framing – Area C
- Complete plumbing in wall rough – Area B
- Complete acoustical ceiling framing – Area C
- Complete acoustical ceiling framing – Area E
- Complete wall pour back – Courtyard

Next Week's Activities:

- Start ceiling framing – Area A
- Start TPO Roofing – Area A
- Start column replacement – Area B
- Start ceiling framing – Area C
- Start steel install – Area D
- Start masonry brick veneer - Courtyard
- Continue concrete masonry unit walls – Area B
- Continue concrete masonry unit walls – Area C
- Complete steel erection – Area A
- Complete storm sewer installation – Courtyard

WEEKLY PROGRESS UPDATE REPORT

KIPP Vision Elementary

03/17/25 – 03/21/25



<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$5,297,682.00
Billings	
Date Last Billing Submitted	2/28/2025
Total Billed to Date (Including Retainage)	\$2,196,739.89
Date of Last Payment	2/24/2025
Amount Paid to Date	\$952,036
Amount Open Receivables (Not Including Retainage)	\$1,431,374.16
Percent Billed to Date	41%