



Description

Sanitary Rough Area D

Taken Date

04/04/2025 at 11:58 am

Uploaded By

Kasey Sterling

Upload Date

04/04/2025 at 11:58 am

File Name

[3AAF4A49-7448-4C05-99C1-CCB...](#)

Album

Daily Logs



Description

Wall tile installation Area C

Taken Date

04/03/2025 at 01:47 pm

Uploaded By

Kasey Sterling

Upload Date

04/03/2025 at 01:49 pm

File Name

[A942CFB2-B0CC-4AED-8A1E-560...](#)

Album

Daily Logs



Description

Steel Column Installation in Area B restroom

Taken Date

04/03/2025 at 09:18 am

Uploaded By

Kasey Sterling

Upload Date

04/03/2025 at 10:30 am

File Name

[BB146459-36C8-45C5-8C67-55E...](#)

Album

Daily Logs



Description

ACT framing and lighting installation in Area C

Taken Date

04/01/2025 at 02:34 pm

Uploaded By

Kasey Sterling

Upload Date

04/01/2025 at 02:35 pm

File Name

[C8003D11-9EEF-4421-A287-E280...](#)

Album

Daily Logs

WEEKLY PROGRESS UPDATE REPORT

KIPP Vision Elementary

03/17/25 – 03/21/25



Last Week's Activities:

- Start ceiling framing – Area A
- Start water heater install – Area C
- Continue overhead electrical rough – Area A
- Complete steel install – Area A
- Complete concrete masonry unit walls – Area C
- Complete ceiling framing – Area C
- Complete Steel install – Area D

This Week's Activities:

- Start wall tile – Area A
- Start wall tile – Area B
- Start wall tile – Area C
- Start lighting install – Area A
- Start lighting install – Area C
- Start duct work installation – Area A
- Start underground plumbing rough – Area D
- Continue water heater install – Area C
- Complete concrete masonry unit walls – Area B
- Complete column replacement – Area B
- Complete steel installation – Area D
- Complete shoring removal – Area D

Next Week's Activities:

- Start TPO Roofing – Area A
- Start paint – Area A
- Start paint – Area B
- Start paint – Area C
- Start masonry brick veneer – Area A
- Start masonry brick veneer – Area B
- Start ceiling framing installation – Area B
- Start masonry brick veneer – Courtyard
- Start slab pour back – Area D
- Continue lighting install – Area C
- Complete concrete masonry unit walls – Area B
- Complete storm sewer installation – Courtyard

WEEKLY PROGRESS UPDATE REPORT

KIPP Vision Elementary

03/17/25 – 03/21/25



<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$5,297,682.00
Billings	
Date Last Billing Submitted	3/28/2025
Total Billed to Date (Including Retainage)	\$2,886,924.92
Date of Last Payment	2/24/2025
Amount Paid to Date	\$952,036
Amount Open Receivables (Not Including Retainage)	\$1,883,109.78
Percent Billed to Date	54%