



Description

Concrete Slab Pour Back in Area D

Taken Date

04/11/2025 at 03:09 pm

Uploaded By

Kasey Sterling

Upload Date

04/11/2025 at 03:13 pm

File Name

[533FF3C1-C7D0-4D9C-ACDE-22B...](#)

Album

Daily Logs



Description

Start Painting in Area A Corridor

Taken Date

04/11/2025 at 02:54 pm

Uploaded By

Kasey Sterling

Upload Date

04/11/2025 at 02:54 pm

File Name

[5AE633DD-B6C8-418E-B4AD-1C6...](#)

Album

Daily Logs



Description

Installation of Duct Work in Area A Girl's Restroom

Taken Date

04/11/2025 at 01:03 pm

Uploaded By

Kasey Sterling

Upload Date

04/11/2025 at 02:34 pm

File Name

[E7340C2C-067D-41C3-A630-F59...](#)

Album

Daily Logs



Description

Excavate and Tie in Rebar in Area D

Taken Date

04/11/2025 at 07:25 am

Uploaded By

Kasey Sterling

Upload Date

04/11/2025 at 07:25 am

File Name

[E9A8ECE9-3A80-4512-957F-3A93...](#)

Album

Daily Logs



Description

Concrete Masonry Unit Wall installation in Area B Restrooms

Taken Date

04/09/2025 at 04:49 pm

Uploaded By

Jesse Neal

Upload Date

04/09/2025 at 04:50 pm

File Name

[26620134-3ABA-41B5-8972-9875...](#)

Album

Daily Logs



Description

TPO Roofing Installation at Area A Girl's

Taken Date

04/09/2025 at 04:31 pm

Uploaded By

Jesse Neal

Upload Date

04/09/2025 at 04:32 pm

File Name

[8E0394F9-427D-42B0-954C-8A8...](#)

Album

Daily Logs



Description

Start Painting of Area C Basement

Taken Date

04/09/2025 at 01:42 pm

Uploaded By

Kasey Sterling

Upload Date

04/09/2025 at 01:43 pm

File Name

[A39D99F2-C759-4278-B9AF-EC3...](#)

Album

Daily Logs



Description

Brick Masonry Wall Installation in Area A corridor

Taken Date

04/08/2025 at 03:40 pm

Uploaded By

Kasey Sterling

Upload Date

04/08/2025 at 03:40 pm

File Name

[5D5AA641-66DA-4846-8832-EBC...](#)

Album

Daily Logs

WEEKLY PROGRESS UPDATE REPORT

KIPP Vision Elementary

04/7/25 – 04/11/25



Last Week's Activities:

- Start wall tile – Area A
- Start wall tile – Area B
- Start wall tile – Area C
- Start lighting install – Area A
- Start lighting install – Area C
- Start duct work installation – Area A
- Start underground plumbing rough – Area D
- Continue water heater install – Area C
- Complete concrete masonry unit walls – Area B
- Complete column replacement – Area B
- Complete steel installation – Area D
- Complete shoring removal – Area D

This Week's Activities:

- Start TPO Roofing – Area A
- Start paint – Area A
- Start paint – Area B
- Start paint – Area C
- Start duct work installation – Area B
- Start duct work installation – Area C
- Start masonry brick veneer – Courtyard
- Continue overhead electrical rough – Area B
- Continue wall tile – Area A
- Continue wall tile – Area C
- Continue duct work installation – Area A
- Complete masonry brick veneer – Area A Corridor
- Complete masonry brick veneer – Area B Corridor
- Complete concrete masonry unit walls – Area B
- Complete lighting install – Area C
- Complete slab pour back – Area D

Next Week's Activities:

- Start ceiling framing installation – Area B
- Start Sanitary in wall rough – Area D
- Start masonry unit walls – Area D
- Start overhead electrical rough in – Area D
- Start masonry brick veneer – Courtyard
- Continue TPO Roofing – Area A
- Complete wall tile – Area A
- Complete wall tile – Area B
- Complete wall tile – Area C
- Complete concrete masonry unit walls – Area B
- Complete storm sewer installation – Courtyard

WEEKLY PROGRESS UPDATE REPORT

KIPP Vision Elementary

04/7/25 – 04/11/25



<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$5,297,682.00
Billings	
Date Last Billing Submitted	3/28/2025
Total Billed to Date (Including Retainage)	\$2,886,924.92
Date of Last Payment	2/24/2025
Amount Paid to Date	\$952,036
Amount Open Receivables (Not Including Retainage)	\$1,883,109.78
Percent Billed to Date	54%