



**Description**

Ornamental Fence Installed - East Parking

**Taken Date**

06/20/2025 at 07:25 am

**Uploaded By**

Kasey Sterling

**Upload Date**

06/20/2025 at 09:13 am

**File Name**

[1D892173-81B2-44F0-A80E-EF17...](#)

**Album**

Daily Logs



**Description**

Partitions Installed Area D Boys

**Taken Date**

06/19/2025 at 11:09 am

**Uploaded By**

Avery Hardeman

**Upload Date**

06/19/2025 at 06:09 pm

**File Name**

[C9EBBFEE9-C19F-4E06-ACFC-9B4F...](#)

**Album**

Daily Logs



**Description**

Accessories Installed Area B Girls Restroom

**Taken Date**

06/18/2025 at 12:39 pm

**Uploaded By**

Avery Hardeman

**Upload Date**

06/18/2025 at 12:50 pm

**File Name**

[25160337-F9A8-4650-BAD1-4196...](#)

**Album**

Daily Logs



**Description**

Accessories Installed Area D Girls Restroom

**Taken Date**

06/18/2025 at 12:38 pm

**Uploaded By**

Avery Hardeman

**Upload Date**

06/18/2025 at 01:47 pm

**File Name**

[9E49667D-A215-4114-9E76-1F2...](#)

**Album**

Daily Logs

# WEEKLY PROGRESS UPDATE REPORT

## KIPP Vision Elementary

06/16/25 – 06/20/25



### Last Week's Activities:

- Continue base install – All Areas
- Continue masonry brick wall – Dumpster Enclosure
- Continue cleaning – All Areas
- Complete partition installation – Area B
- Complete partition installation – Area C
- Complete storage room epoxy floor install – Area B
- Complete storage room epoxy floor install – Area D
- Complete epoxy floor install – Area D
- Complete carpet installation – All Areas
- Complete exterior painting – Bus Lane

### This Week's Activities:

- Start accessories installation – All Areas
- Start ornamental fence installation – East Parking
- Continue fire alarm programming – All Areas
- Complete plumbing accessories installation – Area D
- Complete partition installation – Area D
- Complete paint – Area D
- Complete plumbing sensor installation – Area D
- Complete FRP installation – Area B and D
- Complete water heater start up – All Areas
- Complete masonry brick wall – Dumpster Enclosure

### Next Week's Activities:

- Start creating punch list – All Areas
- Start remaining cleaning – All Areas
- Continue accessories installation – All Areas
- Complete MPE finals – All Areas
- Complete re-sealing and striping parking lot – East and West Parking

<b><u>Contract and Billings</u></b>	
<b>Contract</b>	
Current Contract Value	\$6,040,748.16
<b>Billings</b>	
Date Last Billing Submitted	5/31/25
Total Billed to Date (Including Retainage)	\$4,865,325
Date of Last Payment	5/31/25
Amount Paid to Date	\$3,807,563
Amount Open Receivables (Not Including Retainage)	\$888,686
Percent Billed to Date	80.54%