

Quote of the week: "If you want something you have never had, you must be willing to do something you have never done."

Project: FL Stanton ES Renovation and addition

Week Ending: September 29, 2023

- Continue roof demo and re-roof
- Begin grubbing for site grading
- Installed silt fence for erosion control
- Begin HVAC light set and hanger support layout



Silt fence install and erosion is near completion



Prepping to begin grading and scheduling for 7 day walk to begin excavation



Begin roof demo and re-roof



Grubbing removal from site

NEXT WEEK – October 2 - October 6

- Continue Roof demo and re-roof
- Begin underground plumbing trench layout and saw cutting
- Schedule 7 day letter for erosion
- Continue erosion and install baffle and skimmers in the pond

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- June 30 , 2024

Final Completion

- June 30, 2024

PREPARED BY:

Jahaziel Lee, Carroll Daniel Construction Co.