

MILES ELEMENTARY SCHOOL

*Weekly Construction Progress Report
Week 10/6/2025 - 10/10/2025*



Balfour Beatty

Current Activities 10/6/2025 - 10/10/2025

Weekly Progress Summary (Oct 6 – Oct 10, 2025)

This week's construction progress reflects steady advancement both inside and outside the building. Interior work focused on ceiling grid installation and MEP overhead coordination, with lighting, ductwork, and sprinkler heads being set in corridors and classrooms. Wall outlets, data boxes, and device rough-ins have commenced. Exterior progress includes masonry detailing and facade work along the main canopy, where brick cleaning and coping has been completed. Site crews continued grading around the new addition, preparing for upcoming concrete and landscaping operations. Overall, the project remains on track with visible progress across multiple work fronts, transitioning from rough-in activities in preparation toward finishes and site restoration.

Key Deliverables

- NG Generator - 12/15/25
- ERUs - 9/26/25 (Delivered and Staged off site)



Exterior Improvements



Roof Coping Installation



Balfour Beatty

Progress Photos



Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$10,528,700.00
- Progress Billed to Date: \$5,415,414.10 = 51.44% Completion
- Budget Status: Within GMP



Balfour Beatty