



# Weekly Construction Progress Report

## Morningside Elementary School

Week Ending: 04/15/2022

### THIS WEEK

- Fire sprinkler installation continuing in Area D
- Mechanical, Electrical, and Plumbing rough-in continuing in new addition
- HVAC Unit installation continuing
- Ceiling tile installation continuing in existing building
- Lighting installation continuing in existing building
- Metal stud installation in new building continuing
- Drywall installation in new building continuing
- Exterior brick installation continuing
- Storefront framing and glazing installation continuing
- Plumbing fixture installation continuing in the existing building
- Flooring installation continuing in the existing building
- Metal wall panel clips installation continuing
- Epoxy flooring continuing in the existing building
- Interior handrail installation beginning

### NEXT WEEK: 04.18.22 – 04.22.22

- Painting continuing in the existing building
- Fire sprinkler installation continuing in Area D
- Mechanical, Electrical, and Plumbing rough-in continuing in the new addition
- Ceiling tile installation continuing in existing building
- Lighting installation continuing in existing building
- Metal stud installation in new building continuing
- Drywall installation in new building continuing
- Exterior brick installation continuing
- Storefront framing and glazing installation continuing
- Plumbing fixture installation continuing in the existing building
- Flooring installation continuing in the existing building
- Metal wall panels clips installation continuing
- Epoxy flooring finishing

### BUDGET/SCHEDULE

#### Construction Budget

\$17,600,000.00

#### Budget Status

\$12,732,689.80

#### Substantial Completion:

July 25, 2022

#### Schedule Status:

On Schedule

Completed By:

Chris Hubbard

**PARRISH**  
CONSTRUCTION GROUP

# Photo/Activity Updates

New addition curtainwall install



Air barrier/metal wall panel clips



# Photo/Activity Updates

Brick installation on new building



Drywall finishing in restrooms



# Photo/Activity Updates

Handrail installation in new building



New gymnasium insulation installation



# Photo/Activity Updates

Kitchen Hood/UDS installation



Casework installation in existing building



# Photo/Activity Updates

VRF installation in vestibule



FRP Panels installation in kitchen

