

WEEKLY PHOTO REPORT
APS Field House – Maynard Jackson High School
April 29, 2022



Prepared For: Atlanta Public Schools

Prepared By: Tyler Cade



Geotextile Fabric in Place



Backfill and Compaction



Backfill at South Elevation



Backfill at East Elevation

WEEKLY PHOTO REPORT

APS Field House – Maynard Jackson High School



April 29, 2022

Last Week's Activities:

- Continued clearing and grubbing
- Continued site access roads
- Continued grading layout
- Continued subgrade inspections
- Continued fence demolition
- Continued temporary utilities
- Continued underground utilities
- Started subgrade undercutting
- Started subgrade undercut backfill

This Week's Activities:

- Completed fence demolition
- Completed site access roads
- Completed grading layout
- Completed subgrade inspections
- Completed subgrade undercutting
- Continued clearing and grubbing
- Continued subgrade undercut backfill
- Continued temporary utilities
- Continued underground utilities
- Started building pad structural fill
- Started subbase inspections

Next Week's Activities:

- Complete clearing and grubbing
- Complete subgrade undercut backfill
- Continue temporary utilities
- Continue underground utilities
- Continue building pad structural fill
- Continue subbase inspections

Contract & Billings	
Contract	
Current Contract Value	\$1,465,541
Billings	
Date Last Billing Submitted	N/A
Total Billed to Date (Including Retainage)	\$0
Date of Last Payment	N/A
Amount Paid to Date	\$0
Amount Open Receivables (Not Including Retainage)	\$0
Percent Billed to Date	0%