

WEEKLY PHOTO REPORT
APS Field House – Maynard Jackson High School
April 15, 2022



Prepared For: Atlanta Public Schools

Prepared By: Tyler Cade



Building Pad Striping



Water Locate



Soil Stockpile



Building Pad Striping

WEEKLY PHOTO REPORT

APS Field House – Maynard Jackson High School



April 15, 2022

Last Week's Activities:

- Completed site fencing
- Started clearing and grubbing
- Started site access roads
- Started grading layout

This Week's Activities:

- Continued clearing and grubbing
- Continued site access roads
- Continued grading layout
- Started subgrade inspections
- Started fence demolition
- Started temporary utilities
- Started underground utilities

Next Week's Activities:

- Continue clearing and grubbing
- Continue site access roads
- Continue grading layout
- Continue subgrade inspections
- Continue fence demolition
- Continue temporary utilities
- Continue underground utilities

Contract & Billings	
Contract	
Current Contract Value	\$1,465,541
Billings	
Date Last Billing Submitted	N/A
Total Billed to Date (Including Retainage)	\$0
Date of Last Payment	N/A
Amount Paid to Date	\$0
Amount Open Receivables (Not Including Retainage)	\$0
Percent Billed to Date	0%