

# WEEKLY PHOTO REPORT

## APS Field House – Washington High School

May 6, 2022



**Prepared For:** Atlanta Public Schools

**Prepared By:** Tyler Cade



Building Pad



Building Pad



Access Road Re-dressing



Sanitary Sewer Layout

# WEEKLY PHOTO REPORT

## APS Field House – Washington High School



May 6, 2022

### Last Week's Activities:

- Completed fence demolition
- Completed site access roads
- Completed grading layout
- Completed subgrade inspections
- Completed subgrade undercutting
- Continued clearing and grubbing
- Continued subgrade undercut backfill
- Continued temporary utilities
- Continued underground utilities
- Started building pad structural fill
- Started subbase inspections

### This Week's Activities:

- Completed clearing and grubbing
- Completed subgrade undercut backfill
- Continued temporary utilities
- Continued underground utilities
- Continued building pad structural fill
- Continued subbase inspections

### Next Week's Activities:

- Complete building pad structural fill
- Complete subbase inspections
- Continue temporary utilities
- Continue underground utilities
- Start MEP below grade rough in

Contract & Billings	
<b>Contract</b>	
Current Contract Value	\$1,519,162
<b>Billings</b>	
Date Last Billing Submitted	N/A
Total Billed to Date (Including Retainage)	\$0
Date of Last Payment	N/A
Amount Paid to Date	\$0
Amount Open Receivables (Not Including Retainage)	\$0
Percent Billed to Date	0%