

Ongoing Activities 7/23/18 - 7/27/18

- Site clearing & grubbing in progress
- Tree removal at Boys & Girls Club ongoing
- Silt fence installation ongoing
- Parking lot slab demolition at Boys & Girls Club field complete
- Boys & Girls Club move out complete
- Abatement (by APS) of Boys & Girls Club commencing

Upcoming Activities

- Boys & Girls Club safe off of utilities & building demolition
- Site utilities installation
- Erosion control at east side of Boys & Girls Club
- Underground detention system installation

Overview



View of Project Site (From Existing School at South Side)

Safety Sector



School Access and Fencing

To ensure the safety of all students and faculty as they return to school next week, the team at the TAG Academy project site has created a secure walking path to the existing school, bordered by fencing and wind screens.



Wind Screen & Erosion Control Installation
at South Alvarado



Tree Removal at Boys & Girls Club East Side



West Side Underground Detention System
Excavation