

Ongoing Activities

8/13/18 – 8/17/18

- Site clearing & grubbing
- Site utilities
- Boys & Girls Club demolition complete
- Tree removal complete
- West side underground detention system delivery

Upcoming Activities

- Tree pruning at east side of Boys & Girls Club
- Storm drainage tie-in near east side faculty parking lot
- West side underground detention system installation
- East side underground detention system delivery

Financial & Schedule Status

Current GMP = \$27.6M
Bill to Date = \$1,291,880

Start Date: July 2, 2018
Current Completion Date:
July 10, 2019

Overview



View of Project Site (From S Alvarado Road)

Safety Sector



Establishing Warning Lines

When materials are being installed underground, the site often has pits or areas of uneven terrain. To keep workers safe, warning lines using danger tape are established around the area. These boundaries help alert workers to a potential hazard and allow the workers to work safely.



Pull Plan Meeting with Trade Partners –
Lower Level Slab on Grade Milestone



West Side Detention System Delivered



Boys and Girls Club Demolition Complete