

*Quote of the Week: "Never limit yourself because of others' limited imagination; never limit others because of your own limited imagination"*

## Project: CW Hill Elementary and Middle School Week Ending: January 31, 2024

### THIS WEEK:

- Continued painting walls on level 2
- Installed panels at the main electrical room
- Top out drywall on level 1
- Continued setting door frames on level 1
- Continued masonry patching and new walls on level 1
- Installed cooler freezer and condensation units
- Continued fire sprinkler repair and dropping of sprinkler heads
- Formed generator pads and remaining housekeeping pads
- Completed grease duct installation and light test inspection
- Continued drywall finishing on level 1
- Continued Water heater rough-in



*Cooler Freezer installation in the kitchen on level 1.*



*Preparing to paint in classrooms on level 1.*



*Setting door frame and CMU installation in kitchen on level 1.*



*Painting in the restrooms on level 2.*

### **NEXT WEEK – February 3rd - February 7th**

- Continue electrical rough in overhead on level 1
- Continue painting on level 2
- Continue drywall hanging and finishing on level 1
- Continue fire sprinkler repair and dropping of sprinkler heads on level 2
- Continue CMU installation on level 1
- Start fire alarm rough in on level 1
- Start ceramic tile installation on level 2

### **Final Completion**

- June 30, 2025

### **PREPARED BY:**

Orisamola Richardson, Carroll Daniel Construction Co.