



Dry wall installation in the classrooms on level 2.



Dry wall installation in the administration offices on level 2.

NEXT WEEK – December 16th - December 20th

- Continue drywall installation level 2
- Continue plumbing rough-in at the kitchen
- Continue electrical rough-in overhead level 1, level 2 and in the kitchen
- Continue framing restroom ceilings on level 2
- Continue VRF line sets in the kitchen
- Continue setting door frames on level 2
- Start hanging drywall level 1
- Complete overhead electrical rough-in level 2

Final Completion

- June 30, 2025

PREPARED BY:

Orisamola Richardson, Carroll Daniel Construction Co.

*Answer to the Trivia Question of the Week: Tongue & groove is a method to **fit** pieces of wood.*