

*Quote of the Week: "Be fearless in the pursuit of what sets your soul on fire"*

## Project: CW Hill Elementary and Middle School Week Ending: February 7, 2024

### THIS WEEK:

- Continued painting walls on level 2
- Top out drywall on level 1
- Continued setting door frames on level 1
- Continued masonry patching and new walls on level 1
- Continued fire sprinkler repair and dropping of sprinkler heads
- Continued drywall finishing on level 1
- Continued installing ceiling grids in restrooms on level 2
- Continued Water heater rough-in
- Continued fire caulking on level 2
- Continued insulation on Level 2 and ductwork in the kitchen
- Continued framing in the kitchen on level 1
- Continued topping out and finishing walls on level 1



*Installing CMU and door frames  
on level 1.*



*Preparing to paint corridors on  
level 1.*



*Installing ceiling grids in restrooms on level 2.*



*Painting in the corridor on level 2.*

### **NEXT WEEK – February 10th - February 14th**

- Continue electrical rough in overhead on level 1
- Continue painting on level 2
- Continue drywall hanging and finishing on level 1
- Continue fire sprinkler repair and dropping of sprinkler heads on level 2
- Complete CMU installation on level 1
- Continue fire alarm rough in on level 1
- Start ceramic tile installation on level 2

### **Final Completion**

- June 30, 2025

### **PREPARED BY:**

Orisamola Richardson, Carroll Daniel Construction Co.