WEEKLY CONSTRUCTION PROGRESS REPORT




Trivia Question of the Week: What colorful document is a 2-dimensional technical drawing that has all the details of a construction project?

Project: CW Hill Elementary and Middle School

Week Ending: March 14, 2024

THIS WEEK:

- Continued painting walls on level 1
- Completed acoustical ceiling framing on level 2
- Continued fire sprinkler repair and rough-in of sprinkler heads on level 1
- Continued fire alarm installation on level 1
- Demoed the kiln, handrails, and guardrails
- Completed installation for speakers and clocks on level 2
- Continued electrical rough-in and wiring panels on level 1
- Completed finishing drywall for level 1 restroom ceilings
- Started resinous flooring installation
- Delivered and installed the lights on level 2



Installed clocks in the corridors on level 2



Installing lights in the corridors on level 2



WEEKLY CONSTRUCTION PROGRESS REPORT



Painting the door frames on level 2.



Installing fire alarms throughout level 2.

NEXT WEEK - March 17th - March 21st

- Start electrical underground rough-in for the transformer
- Complete framing ceilings on level 1
- Deliver and lay in the lights on level 1
- Install speakers and clocks on level 1
- Continue resinous flooring installation
- Deliver and lay ceiling tile on level 2
- Start floor prep on level 2
- Start installing electrical devices on level 2

Final Completion

• June 30, 2025

PREPARED BY:

Orisamola Richardson, Carroll Daniel Construction Co.

Trivia Question of the Week: Blueprints

