

Quote of the Week: "If you want to go fast, go alone. If you want to go far, go together."

Project: CW Hill Elementary and Middle School Week Ending: March 28, 2024

THIS WEEK:

- Completed acoustical ceiling framing on level 1
- Delivered and laid in lights on level 1
- Started underground rough-in for transformer installation
- Wired and turned on lights on level 2
- Continued installing electrical devices on level 1 and 2
- Laid in grilles on level 1
- Continued installing sprinkler heads in ceilings on level 1
- Installed speakers and clocks on level 1
- Completed resinous floors on level 2
- Continued resinous floors on level 1
- Started setting plumbing fixtures on level 2
- Started final coat paint in classrooms on level 2



Appreciation Lunch hosted by CDCC



*Installing plumbing fixtures in
restrooms on level 2*



Installing resinous flooring on level 2.



Installing ceiling grid and painting in corridor on level 1.

NEXT WEEK – March 31st - April 4th

- Continued resinous floors on level 1
- Continue setting plumbing fixtures on level 2
- Continue installing final coat paint in classrooms on level 2
- Continue underground rough-in for transformer installation
- Continue installing lights on level 1
- Continue installing electrical devices on level 1 and 2
- Continue installing sprinkler heads in ceilings on level 1
- Set UDS
- Deliver structures and grease traps to prepare for installation
- Up size gas meter
- Ceiling cover-up inspections level 2
- Start ceiling tile installation on level 2

Final Completion

- June 30, 2025

PREPARED BY:

Orisamola Richardson, Carroll Daniel Construction Co.