

Trivia Question of the Week: The faster alternative to “deconstruction,” what’s the other D-word for the science of safe, efficient, and controlled tear-downs of buildings (dynamite optional)?

Project: CW Hill Elementary and Middle School Week Ending: April 4, 2025

THIS WEEK:

- Continued installing lights on level 1
- Continued underground rough-in for transformer installation
- Continued installing electrical devices on level 1 and 2
- Continued laying in grilles on level 1
- Continued installing sprinkler heads in ceilings on level 1
- Completed resinous flooring installation on level 1
- Continued installing plumbing fixtures on level 2
- Continued painting the final coat in classrooms on level 2



Electrical wiring in the kitchen on level 1.



Installing plumbing fixtures in restrooms on level 2



Installing resinous flooring on level 2.



Installing alcoves in corridor on level 2.

NEXT WEEK – April 7th - April 11th

- Continue setting plumbing fixtures on level 2
- Continue installing final coat paint in classrooms on level 2
- Start installing final coat paint in classrooms on level 2
- Continue underground rough-in for transformer installation
- Continue installing lights on level 1
- Continue installing electrical devices on level 1 and 2
- Continue installing sprinkler heads in ceilings on level 1
- Set UDS
- Up size gas meter

Final Completion

- June 30, 2025

PREPARED BY:

Orisamola Richardson, Carroll Daniel Construction Co.

Trivia Answer: Demolition