

*Quote of the week: "You must be the change you wish to see in the world."*

## Project: FL Stanton ES Renovation and addition

**Week Ending: September 1, 2023**

- Temporary power and lights Install is nearing completion
- Completed demo of all door frames that are receiving new doors
- Demo shelving at area 2, balcony area is complete
- Detailing throughout is complete



*All door opening demo is complete*



*Begin interior light fixture layouts throughout*

**NEXT WEEK – September 4 - September 8**

- Continue with temporary lighting throughout
- Begin roofing replacement at wet areas.
- Resume MEP rough- in
- Begin erosion BMPs
- Begin gravel removal on the roof

**SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- June 30 , 2024

**Final Completion**

- June 30, 2024

**PREPARED BY:**

Jahaziel Lee, Carroll Daniel Construction Co.

---