


Quote of the week: "Don't wait your turn . Bet on yourself and have the confidence to stand up and say ' My time is now'."

Project: FL Stanton ES Renovation and Addition

Week ending: April 26, 2024



- Continue drywall install at the media center
- Begin installing ceiling grid on level 1
- Continue work at the detention pond located behind the kitchen
- Structural steel has been installed for the security vestibule
- Rock removal off site is complete
- Continue dropping sprinkler head
- Begin installing the water line



Continue with gas line install



Continue with ceiling grid installation



Security Vestibule pour back is complete

NEXT WEEK – April 29 - May 3

- Begin resinous flooring work at the bathrooms and kitchen
- Begin installing gym equipment
- Continue with HVAC units tie ins
- Continue with miscellaneous block patching
- Continue pulling data wire
- Pour steps at the building entrance
- Install sleeve for the flagpole

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- June 30 , 2024

Final Completion

- June 30, 2024

PREPARED BY:

Jahaziel Lee, Carroll Daniel Construction Co.