

CAPITAL CONSTRUCTION PROGRAM - STATUS SUMMARY
February 1, 2025

Project Name	Procurement Method	Scope	Anticipated/Actual Construction Start Date	Anticipated/Actual Construction Completion Date
Projects Under Construction				
Cascade ES	Former BAI Process	HVAC Upgrade	8/6/2024	6/30/2025
C.W. Hill ES (Kindezi O4W)	Former BAI Process	Renovation	7/1/2024	6/30/2025
Hank Aaron Academy	Former BAI Process	Addition	8/30/2024	12/20/2025
Price MS	Former BAI Process	HVAC Upgrade	7/1/2024	6/30/2025
Towns Building	Former BAI Process	Renovation	5/30/2024	7/15/2025
Waters Building (KIPP Vision)	Former BAI Process	HVAC Upgrade	9/16/2024	6/30/2025
Projects In Design				
Cook ES Building (Wesley)	Full Contracting Authority - New	Renovation/Addition	6/1/2025	6/30/2026
Garden Hills ES	Full Contracting Authority - New	HVAC Upgrade	5/30/2025	6/30/2026
Miles ES	Full Contracting Authority - New	Renovation/Addition	4/15/2025	6/30/2026
South Atlanta HS	Full Contracting Authority - New	Renovation/Addition	4/15/2025	6/30/2026
Future Projects				
Centennial Academy	Full Contracting Authority - New	HVAC Upgrade	Summer 2027	Summer 2028
CLL HVAC	Full Contracting Authority - New	HVAC Upgrade	Spring 2025	Spring 2026
Jones, M.A. ES	Full Contracting Authority - New	HVAC Upgrade	Summer 2027	Summer 2028
Metro Transportation Center	Full Contracting Authority - New	HVAC Upgrade	Summer 2027	Summer 2028
Peyton Forest ES	Full Contracting Authority - New	Renovation	Summer 2026	Summer 2027
Roofs - Phase 2 (5 facilities)	Full Contracting Authority - New	Roofing	Spring 2025	Summer 2025
Security Vestibules (Phase 3: 24 schools)	Full Contracting Authority - New	Renovation/Addition	Spring 2025	Summer 2025
Usher-Collier ES	Full Contracting Authority - New	HVAC Upgrade	Summer 2026	Summer 2027
Project Close-out				
Connally	Former BAI Process	Renovation	1/5/2024	Summer 2024
Jackson ES	Former BAI Process	Renovation	8/1/2023	Fall 2024
Northwest Transportation Center	Former BAI Process	New Construction	9/18/2023	Fall 2024
Oglethorpe Building (The Hub)	Former BAI Process	Renovation	6/19/2023	Summer 2024
Security Vestibules (Phase 2: 43 schools)	Former BAI Process	Renovation/Addition	7/1/2023	Spring 2025
Stanton, F.L. ES	Former BAI Process	Renovation/Addition	6/5/2023	Summer 2024
Theatre Projects, 5 High Schools	Former BAI Process	Renovation	6/17/2024	Fall 2024
Toomer ES	Former BAI Process	Renovation/Addition	6/19/2023	Summer 2024
Roofs - Phase 1 (7 facilities)	Former BAI Process	Roofing	5/25/2024	Spring 2025
White Building	Former BAI Process	HVAC Upgrade	10/30/2023	Summer 2024
Project Completed since July 2022				
Atlanta College and Career Academy	Former BAI Process	HVAC Upgrade	10/30/2023	Summer 2024
Atlanta Virtual Academy	Former BAI Process	Select Improvements	3/17/2022	Summer 2022
Benteen ES	Former BAI Process	Renovation	9/8/2022	Summer 2023
Bethune Building	Former BAI Process	Renovation	9/8/2022	Summer 2023
Coan Building	Former BAI Process	Renovation	9/8/2022	Summer 2023
Field Houses at M. Jackson HS, Mays HS, Therrell HS & Washington HS)	Former BAI Process	New Construction	3/18/2022	Summer 2022
Lakewood Stadium	Former BAI Process	Renovation	3/23/2022	Spring 2023
Morningside ES	Former BAI Process	Renovation/Addition (Relocation)	1/2/2021	Summer 2022
Security Vestibules (Phase 1: 9 schools)	Former BAI Process	Renovation/Addition	7/1/2023	Spring 2024
Virginia-Highland ES	Former BAI Process	Renovation	6/1/2023	Summer 2023

CAPITAL CONSTRUCTION PROGRAM
ACTIVE PROJECTS IN DESIGN, CONSTRUCTION, or CLOSEOUT
February 1, 2025

Project Name	Phase	Scope	Anticipated/Actual Construction Start Date	Anticipated/Actual Construction End Date	Project Details
Cascade ES	Construction	Installation of the Mechanical Systems is ongoing. On schedule. Interior finishes have been approved. The GMP Amendment to February Board.	8/6/2024	6/30/2025	Architect - CDH Partners CM - Maxair Budget = \$10,672,293.89 (SPLOST)
Cook Building (Westley)	Design	HVAC Design Development is done. Waiting on DD's for Generator. Full Contracting Authority was approved at the January Board Meeting.	6/1/2025	6/30/2026	Architect - CHASM CM - Carroll Daniel Budget = \$9,527,568 (SPLOST 2022)
Connally Building	Closeout	Project is in Closeout	1/5/2024	7/25/2024	Architect - GMC CM - Hogan Construction Cost = \$9,064,312(SPLOST 2017)
C.W. Hill Building (Kindezi OAW)	Construction	Design is complete. Building permit was received. Demolition on 1st level is complete. Kitchen demolition is completed. Abatement is complete. 2nd level demolition is ongoing. Cooler/Freezers demo completed. Low Voltage scope was added to project. Interior Framing and drywall installation ongoing. GA Power to set new transformer by the end of January 2025. Interior Metal framing ongoing. In Wall Rough Ongoing first and second levels.	7/1/2024	6/30/2025	Architect - McAfee3 Architects CM - Carol Daniel Total Budget = \$15,541,213 (SPLOST 2022)
Garden Hills ES	Design	Design ongoing. Preconstruction coordination is in progress. 50% Design Development pricing was received from Construction Manager and architect. Garden Hills 2 Summer Phase Plan was approved with increase SCL. Design Committee Meeting was held in December 2024. 100% CDs received.	6/25/2025	6/30/2026	Architect - MSSA-PBK CM - Maxair Budget = \$16,160,055 (SPLOST 2022)
Hank Aaron Academy	Construction	Substantial Completion has been postponed for 105 days due to permit delays. The kitchen and cafeteria will be completed on July 15, 2025. The gym will be completed on December 8, 2025	8/30/2024	12/20/2025	LDBlueline, Inc. CM - Carroll Daniel Budget = \$17,508,465 (SPLOST 2022)
Jackson ES	Closeout	Project is in Closeout. 2020 Building - MEP Overhead inspection was passed. Building final received. 2010 and 2011 Building - Substantially complete, continue addressing punch list items. Cafeteria - Work completed. Kitchen - Work is substantially complete. All CC's received all building finals were passed. Health Dept Inspection Passed. Construction Activates completed, Closeout Punch Ongoing.	8/1/2023	11/18/2024	Architect - SSOE / Stevens & Wilkinson CM - Balfour Beatty Budget = \$17,217,701 (SPLOST 2022)

CAPITAL CONSTRUCTION PROGRAM
ACTIVE PROJECTS IN DESIGN, CONSTRUCTION, or CLOSEOUT
February 1, 2025

Project Name	Phase	Scope	Anticipated/Actual Construction Start Date	Anticipated/Actual Construction End Date	Project Details
Miles ES	Design	<p>The design phase is currently ongoing. Additionally:</p> <p>The ERP package will be submitted on February 10th for the SI signature.</p> <p>The main project scope includes:</p> <ul style="list-style-type: none"> Roof replacement HVAC upgrades Parking improvements Auditorium floor replacement. 	6/1/2025	6/30/2026	<p>Architect - Lord Aeck Sargent CM - Balfour Beatty Budget = \$13,999,663 (SPLOST 2022)</p>
Northwest Transportation Center	Closeout	<p>Project is in Closeout.</p> <p>The Certificate of Occupancy was received on December 2, 2024. Installation of the permanent Fence will be completed by March of 2025. The generator installation will be completed in late Fall of 2025.</p>	6/1/2023	12/2/2024	<p>Architect - BRPH Architects-Engineers CM - AJAX Building Company Budget = \$23,966,244 (SPLOST 2022) + \$1,208,977 (Design) (SPLOST 2017)</p>
Oglethorpe Building (The Hub)	Closeout	Certificate of Completion. Cubicle installation in progress.	6/19/2023	7/15/2024	<p>Architect - BRPH Architects-Engineers CM - Parrish Construction Cost = \$13,217,867 (SPLOST 2022)</p>
Price MS	Construction	Installation of the MEP Systems are ongoing. On schedule. Phase 1 is complete. Phase 2 is 90% complete. Moving to final phase in February 2025.	7/1/2024	6/30/2025	<p>Architect - Smallwood CM - Maxair Budget = \$9,261,815.79 (SPLOST 2022)</p>
Roofs - Phase 1 (7 facilities)	Closeout	<p>Smith – 100% with TPO installation. Smith metal coping installation was completed</p> <p>Blalock - TPO installation complete. Coating 100% complete.</p> <p>Metal installation is complete.</p> <p>Cleveland – Completed. Punch ongoing. Project completed.</p> <p>Parkside - Coating installation is ongoing. Project Completed.</p> <p>Punch Ongoing. New leak discovered in art room. Roof Technology will water test over Thanksgiving break to confirm where new leaks are coming from.</p> <p>Centennial – Substantially Complete. Completed Working on existing clerestory window that is leaking water. Pressure washing and final cleaning is completed. Roof tech repairing damage reported by pressure washing. The issue was corrected. Work is complete. Warranty inspection was completed. A new leak was discovered. Roof Technology to open drywall ceiling to explore where leak is coming from over Thanksgiving break.</p> <p>Campbell – TPO material delivered. Installation is ongoing. Substantial completion is 1/13/25.</p> <p>Young- TPO roofing is completed. Roof drain installation is completed. Punch walk was completed. Metal Installation ongoing.</p> <p>Substantial completion is 1/13/25.</p>	5/25/2024	3/30/2025	<p>Architect - Foreman, Seeley, Fountain CM - Roof Technology Partners Budget: Varies by project</p> <p>Blalock ES Roof: \$1,156,976 (SPLOST V) Campbell Bldg. Roof: \$1,397,906 (SPLOST VI) Centennial ES Roof: \$789,820 (SPLOST V) Cleveland ES Roof: \$3,174,701 (SPLOST VI) Parkside ES Roof: \$1,057,816 (SPLOST VI) Smith ES Roof: \$1,216,524 (SPLOST VI) Young MS Roof: \$1,868,318 (SPLOST VI)</p>
All roof project construction Phase 1 completed - Punch/Close-Out Phase ongoing.					

CAPITAL CONSTRUCTION PROGRAM
ACTIVE PROJECTS IN DESIGN, CONSTRUCTION, or CLOSEOUT
February 1, 2025

Project Name	Phase	Scope	Anticipated/Actual Construction Start Date	Anticipated/Actual Construction End Date	Project Details
Security Vestibules (Phase 2: 43 schools)	Closeout	Usher Colliers' completion day is February 5th. Due to the delay with the permit, North Atlanta will be completed in March 2025. Slaton handicap lift will be installed at the end of February 2025.	6/1/2024	2/15/2025	Architect - GMC, JWR, and SAE CM - F.H. Paschen Budget = \$19,865,000
South Atlanta HS	Design	The 100% CD will be ready by January 25th. The new scope related to the roof replacement was added to the main scope. ERP package will be submitted in February 2025.	4/15/2025	6/30/2026	Architect - Altman Barrett CM - Parrish Construction Budget = \$18,657,897 (SPLOST 2022)
Stanton, F.L. ES	Closeout	Received CO 11/5/24. Final HVAC test and balance to approve all HVAC units are working properly is in progress.	6/5/2023	7/30/2024	Architect - Cooper Carry, Architects CM - Carroll Daniel Cost = \$22,389,963 (SPLOST 2022)
Theatre Projects (Best/CSK, Douglass HS, Mays HS, Washington HS, South Atlanta HS)	Closeout	Project is in Closeout. The Certificates of completion were received on December 10. The additional sound booth for Washington HS will be postponed on February 2025.	6/1/2024	12/8/2024	Architect - Corgan CM - FS360 Budget = \$5,000,000
Toomer ES	Closeout	Passed CO inspection. HVAC troubleshooting in progress. May need to install a battery backup.	6/19/2023	7/25/2024	Architect - Stevens & Wilkinson/SSOE CM - Carroll Daniel Cost = \$24,659,063 (SPLOST 2022)
Towns Building	Construction	Additional abatement needed on flooring that was encapsulated in CPU lab. -Existing Playground demoed -Roof access stairs installed -The existing RTU Demo was completed. -Roof demo is Complete -Low Voltage added scope was approved by APS -Cooler/Freezers Demo Completed -RTU installation ongoing. -Overhead Rough & Inwall Rough ongoing. -Interior metal framing ongoing -Roof Installation ongoing. -Playground Installation ongoing. -GMP 2 Low Voltage Approved	5/30/2024	7/15/2025	Architect - Collins Cooper Carusi CM - Balfour Beatty Budget = \$10,978,187 (SPLOST 2022)
Waters Building (KIPP Vision)	Construction	Permit acquired. Demolition is ongoing. Submittal reviews are in progress (90% complete). Abatement 90% complete.	9/16/2024	6/30/2025	Architect - Pond Company CM - Winter Construction Budget - Pending Board Approval Total Budget \$7,509,412.86
White Building	Closeout	All systems operational. Commissioning and T&B continues.	10/30/2023	7/1/2024	Architect - Sy Richards, Architect CM - Maxair Budget = \$2,700,000 (SPLOST 2017) and Cares Act Funding Cost = \$5,528,844

CAPITAL CONSTRUCTION PROGRAM
COMPLETED PROJECTS
February 1, 2025

Project Name	Anticipated/Actual Construction Start Date	Anticipated/Actual Construction End Date	Project Details
ACCA	10/30/2023	6/24/2024	Architect - Croft Architects & Engineers CM - Maxair Cost = \$4,786,377 (SPLOST V)
Atlanta Virtual Academy	3/17/2022	8/1/2022	Architect Sy Richards Architects CM - FS360 Cost = \$1,060,066.33 (CARES)
Benteen ES	9/8/2022	7/31/2023	Architect - BRPH Architects-Engineers CM - Balfour Beatty Cost = \$10,635,619 (SPLOST V/2022)
Bethune ES Building	9/8/2022	7/31/2023	Architect - Stevens & Wilkinson, Architects CM - Carroll Daniel Cost = \$7,400,914 (SPLOST 2022) Cost = \$894,692 (SPLOST 2017)
Coan Building	9/8/2022	7/30/2023	Architect - Southern A&E CM - Carroll Daniel Cost = \$9,139,581 (SPLOST 2022)
Field Houses at M. Jackson HS, Mays HS, Therrell HS & Washington HS)	3/18/2022	10/31/2022	Engineer - Travis Pruitt/J. W. Robinson CM - Winter Construction Company Cost = \$5,855,266 (SPLOST IV/2017)
Lakewood Stadium	3/23/2022	3/1/2023	Engineer - Terracon CM - Brown & Root Cost = \$3,901,388

CAPITAL CONSTRUCTION PROGRAM
COMPLETED PROJECTS
February 1, 2025

Project Name	Anticipated/Actual Construction Start Date	Anticipated/Actual Construction End Date	Project Details
Morningside ES	1/2/2021	8/9/2022	Architect - Perkins & Will CM - Parrish Construction Cost = \$21,930,547 (SPLOST 2017)
Security Vestibules (Phase 1: 9 schools)	7/1/2023	3/15/2024	Architect - GMC, JWR and SAE CM - Rubio & Sons and F.H. Paschen Cost = \$2,844,00 (9 projects)
Virginia-Highland ES	6/1/2023	8/1/2023	Architect - Southern A&E CM - Gordian/Brown & Root Cost = \$3,566,831 (SPLOST IV/2017)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
February 1, 2025

School	Anticipated/Actual Construction Start - End Date	Comments
Adamsville ES	7/1/00 - 7/31/01	Architect - The Hauseman Group CM - Beers Skanska/Moody/Integral, JV Budget = \$7,438,877 (SPLOST I)
Atlanta College and Career Academy	9/1/19 - 7/1/20	Architect - Perkins & Will CM - Winter Construction Budget = \$ 10,400,000 (SPLOST V/2017)
Barack and Michelle Obama Academy	9/1/20 - 7/19/21	Architect - Cooper Carry Inc. CM - Parrish Construction Budget = \$11,800,000 (SPLOST V/2017)
Beecher Hills ES	8/19/98 - 10/18/99	Architect - J. W. Robinson & Associates CM - H. J. Russell Budget = \$4,423,437 (SPLOST I)
Beecher Hills ES	7/1/18 - 7/15/19	Architect - BRPH Architects-Engineers
Benteen ES	7/16/98 - 3/6/00 4/15/04 - 6/30/05	Architect - Nancy Mitchell & Assoc. CM - ACI/EGM Budget = \$4,441,500 (SPLOST I & II)
BEST Academy MS/HS	Phase I 10/6/08 - 8/1/09 Phase II & III 101/6/08 - 8/1/09 Phase IV 10/6/08 - 12/31/09	Architect - Stanley, Love-Stanley CM - Barton Malow Construction Co. Budget = \$45,375,531 (SPLOST III)
Bethune ES	5/6/98 - 6/10/99	Architect - Richard+Wittschiebe CM - ABCO Builders Budget = \$7,303,487 (SPLOST I)
Blalock ES	4/2/01 - 8/15/02	Architects - Shaffer, Grant, Brathwaite CM - Flagler/Ray, JV Budget = \$5,679,460 (SPLOST I)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
February 1, 2025

School	Anticipated/Actual Construction Start - End Date	Comments
Bolton Academy	7/8/02 - 7/30/03	Architect - Collins, Cooper & Carusi CM - Gay Construction Co. Budget - \$10,537,021 (SPLOST II)
Brandon Primary	6/1/15 - 7/30/16	Architect - Stevens & Wilkinson CM - Parrish Construction Budget = \$9,700,000 (SPLOST IV)
Brandon ES	6/1/04 - 5/15/05 1/24/05 - 7/21/05	Architect - Allain and Associates CM - ABCO Budget = \$3,260,000 (SPLOST I)
Brown MS	9/28/98 - 1/6/01	Architect - Richard+Wittschiebe CM - Beers Skanska/Moody/Integral, jv. Budget = \$12,921,603 (SPLOST I)
Bunche MS	11/18/13 - 7/30/15	Architect - Cooper Carry CM - JE Dunn \$32,900,000 (SPLOST IV) Budget -
Bunche MS	5/26/06 - 10/31/06 6/18/01 - 10/12/01	Architect = N/A DOC = BRWJ Budget = \$5,000,000 (SPLOST I)
Burgess/Peterson Academy	8/19/03 - 7/16/04	Architect - Shaffer, Grant, Brathwaite CM - Winter Construction Co. Budget = \$11,675,000 (SPLOST II)
Capitol View ES	N/A	Architect - N/A - N/A \$0.00 (SPLOST IV) CM Budget -
Carver HS	6/1/03 - 8/12/05	Architect - Sizemore-Allain, jv CM - Winter Construction Budget = \$42,800,000 (SPLOST II)
Centennial Place ES/MS	2/24/97 - 8/24/98	Architect - Stanley/Love-Stanley CM - Whiting-Turner/Johnson, jv. Budget = \$8,794,188 (SPLOST I)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
February 1, 2025

School	Anticipated/Actual Construction Start - End Date	Comments
Continental Colony ES	7/1/10 - 7/1/11	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$11,723,500 (SPLOST III)
Coan MS	12/20/01 - 2/17/03	Architect - Nancy Mitchell & Associates CM - J. A. Jones Construction Budget = \$10,501,899 (SPLOST II)
Coan MS Building	9/8/22 - 7/30/23	Architect - Southern A&E CM - Carroll Daniel Budget = \$9,259,161 (SPLOST V)
Connally ES	1/19/99 - 1/18/00	Architect - Jova/Daniels/Busby CM - H.J. Russell Budget = \$6,110,861 (SPLOST I)
Cook ES	9/28/98 - 12/17/99	Architect - Harrington George & Dunn CM - Beers Skanska/Moody/Integral, jr. Budget = \$7,398,623 (SPLOST I)
Crim HS (Phase I)	5/23/05 - 9/15/05	Architect = N/A DOC = BRWJ Included Below in Phase IV Budget =
Crim HS (Phase II)	7/15/05 - 8/31/06	Architect = N/A DOC = BRWJ Included Below in Phase IV Budget =
Crim HS (Phase III)	5/30/06 - 12/15/07	Architect = Barrett Woodard & Assoc. CM = BRWJ Budget = Included Below in Phase IV
Crim HS (Phase IV)	4/1/08 - 4/15/08	Architect = N/A = BRWJ CM Budget = \$13,697,500 (SPLOST II & III)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
February 1, 2025

School	Anticipated/Actual Construction Start - End Date	Comments
C.S. King Academy MS/HS	Phase I 7/22/08 - 8/1/09 Phase II 10/15/08 - 12/18/09	Architect - Collins, Cooper & Carusi CM - C. D. Moody Budget = \$44,500,000 (SPLOST III)
Deerwood Academy	12/30/02 - 7/29/04	Architect - R. L. Brown & Assoc., Inc. CM = Thacker/Ellis Don, JV Budget = \$12,262,719 (SPLOST II)
Dobbs ES	7/8/02 - 7/15/03	Architect - DeLoach Architects Beers Skanska/Moody/Integral, JV \$12,096,114 (SPLOST II) CM - Budget =
Douglass HS	6/14/02 - 12/30/03	Architect - Richard+Wittschiebe CM - H. J. Russell & Company Budget = \$10,845,000 (SPLOST II)
Douglass HS	7/28/03 - 11/3/04	Architect - Richard+Wittschiebe CM - Flagler/Ray, JV Budget = \$25,3395,799 (SPLOST II)
Dunbar ES	12/1/08 - 12/31/09	Architect - Carlsten Sanford CM - H. J. Russell Budget = \$16,679,000 (SPLOST III)
Fain ES	5/21/09 - 8/1/09	Architect - N/A CM - KBR Budget = \$8,587,500 (SPLOST III)
Fickett ES	5/22/09 - 9/1/10	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$9,921,600 (SPLOST III)
Field Houses	3/1/19 - 11/29/19	Engineer - Travis Pruitt/J. W. Robinson CM - C. D. Moody (BEST/CS King & Douglass) Budget = \$1,190,800 (SPLOST IV/2017)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
February 1, 2025

School	Anticipated/Actual Construction Start - End Date	Comments
Field Houses	4/10/20 - 8/24/21	Engineer - Travis Pruitt/J.W. Robinson CM-Brown & Root Industrial Services, LLC Budget = \$1,454,425.65 (SPLOST IV/2017)
Finch ES	10/1/03 - 1/3/05	Architect - Jova, Daniels, Busby CM - Centex Construction Budget = \$14,277,732 (SPLOST II)
Garden Hills ES	7/30/01 - 3/31/03 3/4/05 - 8/15/05	Architect - Slater-Paul & Associates CM - Gay Construction Budget = \$9,277,292 (SPLOST III)
Gideons ES	6/28/99 - 7/31/00	Architect - Jova/Daniels/Busby CM - Ellis Don Budget = \$4,725,865 (SPLOST I)
Gideons ES	7/1/2018 - 8/1/19	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 (SPLOST IV/2017)
Grady HS	5/27/03 - 8/9/04	Architect - Perkins & Will CM - Centex Construction Budget = \$31,024,877 (SPLOST II)
Grady HS Crim HS)	(Fields @ 5/20/06 - 12/22/06	Architect - Athletic Design, Inc. CM – Athletic Design, Inc. Budget \$808,222 (SPLOST II)
Grady Stadium	7/20/09 - 7/15/10	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$9,000,000 (SPLOST III)
Grove Park ES	11/1/99 - 11/11/00	Architect - Carlsten, Pucciano & English CM - Metric Contractors Budget = \$5,415,342 (SPLOST I)
Gideons ES	7/1/2018 - 8/1/19	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 (SPLOST IV/2017)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
February 1, 2025

School	Anticipated/Actual Construction Start - End Date	Comments
Guice ES	9/29/97 - 5/12/98	Architect - Chambliss Architects CM - Beers/Moody, jr. Budget = \$2,583,315 (SPLOST I)
Gideons ES	7/1/2018 - 8/1/19	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 (SPLOST IV/2017)
Harper/Archer ES	Phase I 7/1/18 - 8/1/18 Phase II 7/1/18 - 7/1/19 Phase III 10/19/18 - 8/1/19	Architect - Cooper Carry, Inc. CM - J. E. Dunn Construction Co. Budget = \$11,600,000 (SPLOST IV/2017)
Harper/Archer MS	5/28/02 - 12/31/02	Architect - Carlsten, Pucciano & English CM - Flagler/Ray, jr Budget = \$14,164,706 (SPLOST II)
Heritage Academy	6/1/01 - 7/22/02	Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jr. Budget = \$10,884,000 (SPLOST I)
Herndon ES	8/30/01 - 12/30/02	Architect - NDR/KPM Gay Construction Budget = \$10,139,007 (SPLOST I)
Hill ES	11/14/99 - 7/19/00	Architect - J. W. Robinson & Associates CM - Flagler/Ray, jr. Budget = \$697,800 (SPLOST I)
Hollis Innovation Academy	Phase 1A 6/1/18 - 7/31/18 Phase 1B 6/1/18 - 12/31/18 Phase II 1/7/19 - 8/1/19	Architect - Perkins & Will Evergreen Construction Budget = \$10,000,000 (SPLOST IV/2017)
Hope ES	2/15/01 - 10/31/02	Architect - Cheeks-Hornbein CM - Beers Skanska/Moody/Integral, jr Budget = \$10,962,000 (SPLOST I)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
February 1, 2025

School	Anticipated/Actual Construction Start - End Date	Comments
Howard MS	7/1/1 - 7/1/20	Architect - Stevens & Wilkinson CM - Parrish Construction Budget = \$52,000,000 (SPLOST 2017)
Humphries ES	8/6/97 - 7/23/98	Architect - NDR/KPM Beers/Moody, jr. \$5,312,049 (SPLOST II) CM - Budget =
Humphries ES	7/1/19 - 7/1/20	Architect - CDH Partners, Inc. CM - Winter Construction Budget - \$11,350,000 (SPLOST 2017)
Hutchinson ES	3/5/01 - 9/12/02	Architect - Allain & Associates Beers Skanska/Moody/Integral, jr \$2,623,000 (SPLOST I) CM - Budget =
Hutchinson ES	9/1/19 - 7/1/20	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction Co. Budget - \$7,680,000 (SPLOST 2017)
Inman MS	7/1/03 - 5/6/05	Architect - Carlsten Pucciano & English CM - Centex Construction Co. Budget = \$17,583,257 (SPLOST II)
Jackson ES	5/10/04 - 4/15/05	Architect - Perkins & Will H. J. Russell \$4,827,774 (SPLOST II) CM - Budget =
Jackson Primary	2/1/09 - 12/11/09	Architect - Richard, Wittschiebe & Hand CM - Winter Construction Budget = \$5,200,935 (SPLOST III)
Jones M. A. ES	7/15/03 - 12/3/04	Architect - Warren Epstein & Associates CM - R. J. Griffin Budget = \$13,228,705 (SPLOST II)
Kennedy MS	7/1/03 - 11/17/04	Architects - J. W. Robinson CM - H. J. Russell Budget = \$17,583,257 (SPLOST II)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
February 1, 2025

School	Anticipated/Actual Construction Start - End Date	Comments
Kimberly ES	7/15/15 - 12/15/16	Architect - R. L. Brown CM - Parrish Construction Group Budget = \$9,000,000 (SPLOST IV)
Kimberly ES	8/3/98 - 8/15/99	Architect - NDR/KBM CM - Turner Contraction Budget = \$4,632,632 (SPLOST I)
King, M. L. MS	1/30/15 - 7/30/16	Architect - Perkins & Will CM - Barton Malow Construction Co. Budget - \$17,000,000 (SPLOST IV)
King, M. L. MS	11/5/01 - 7/31/03	Architect - Warren Epstein & Assoc. CM - H. J. Russell Budget = \$13,761,000 (SPLOST II)
Lakewood Stadium	12/1/10 - 12/1/11	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$16,000,000 (SPLOST III)
Long MS	7/1/15 - 12/1/16	Architect - BRPH Architect-Engineers, Inc. CM - Winter Construction - \$17,200,000 (SPLOST IV) Budget
Long MS	6/15/05 - 12/15/06	Architect - Perkins & Will CM - C. D. Moody Budget = \$16,127,905 (SPLOST II)
Mary Lin ES	11/18/13 - 8/4/15	Architect - Goode, Van Slyke CM - Hogan Construction Budget - \$18,109,000 (SPLOST IV)
Maynard Jackson HS	Phase I 7/1/12 - 12/1/13 Phase II 3/25/12 - 3/31/14	Architect - Perkins & Will CM - Winter Construction Budget = \$48,275,615 (SPLOST III)
Mays HS	7/1/10 - 12/1/11	Architect = Perkins & Will CM = Winter Construction Budget = \$40,174,218 (SPLOST III)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
February 1, 2025

School	Anticipated/Actual Construction Start - End Date	Comments
Midtown HS (Formerly Grady)	3/10/20 - 7/26/21	Architect - Cooper Carry, Inc. CM - Parrish Construction Budget - \$38,940,000 (SPLOST IV/2017)
Miles ES	6/26/02 - 7/25/03	Architect - R. L. Brown & Associates, Inc. CM - Thacker/Ellis-Don, LLC Budget = \$9,460,095 (SPLOST II)
Morningside ES	1/5/00 - 6/8/01	Architect - Harrington, George & Dunn GC - Burke Engineering Budget = \$2,307,000 (SPLOST I)
Morningside ES (Phase II)	5/1/06 - 8/12/06	Architect - Allain & Associates, Inc. GC - Winter Construction Budget = \$525,000 (SPLOST II)
North Atlanta HS (New)	Phase I 7/1/12 - 8/1/13 Phase II 7/1/12 - 12/1/13	Architect - Cooper Carry CM - JE Dunn Construction Budget = \$91,393,989 (SPLOST III)
North Atlanta HS	Phase I 5/22/09 - 8/1/09 Phase II 5/31/10 - 8/1/10 Phase III 8/1/10 - 8/1/11	Architect - Richard, Wittschiebe & Hand CM - R. J. Griffin & Company Budget = \$32,952,749 (SPLOST III)
Oglethorpe ES	7/27/98 - 2/29/00	Architect - Jova, Daniels, Busby GC - Ricks Construction Budget = \$6,695,986 (SPLOST I)
Parkside ES	5/1/00 - 8/11/01	Architect - Allain & Associates CM - H. J. Russell & Company Budget = \$12,896,931 (SPLOST I)
Parks MS	6/1/04 - 8/30/04	Architect = N/A DOC = BRWJ Budget = \$1,802,081 (SPLOST II)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
February 1, 2025

School	Anticipated/Actual Construction Start - End Date	Comments
Peyton Forest ES	9/21/98 - 8/24/99 5/22/09 - 8/1/09 6/1/10 - 1/31/11 4/1/11 - 7/31/11 6/1/11 - 7/31/11	Architect - Williams, Russell, Johnson CM - Gay Construction Budget = \$2,785,455 (SPLOST I) Architect - N/A KBR \$7,386,380 (SPLOST II) CM - Budget =
Price MS	6/15/00 - 6/3/02	Architect - Goode/Van Slyke CM - Beers Skanska/Moody/Integral, jv Budget = \$18,025,945 (SPLOST I)
Rivers ES	10/1/13 - 12/15/14	Architect - Collins, Cooper, Carusi CM - Parrish Construction Budget - \$28,000,000 (SPLOST IV)
Rivers ES	12/15/98 - 8/23/99	Architect - Allain & Associates CM - Flagler/Ray, jr. Budget = \$2,928,797 (SPLOST I)
Scott ES (Phase I)	10/1/98 - 8/14/00	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = \$8,147,795 (SPLOST I)
Scott ES (Kitchen)	10/1/98 - 2/13/01	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I)
Scott ES (Phase II)	2/28/01 - 8/9/02	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I)
Slater ES	1/29/02 - 12/31/02	Architect - Collins, Cooper & Carusi CM - Beers Skanska/Moody/Integral, jv Budget = \$8,228,747 (SPLOST I)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
February 1, 2025

School	Anticipated/Actual Construction Start - End Date	Comments
Smith ES	7/9/03 - 4/1/04	Architect - Hauseman & Associates CM - Skanska Budget = \$3,556,298 (SPLOST II)
Smith Intermediate	12/26/08 - 12/18/09 7/1/10 - 12/1/10	Architect - Cooper Carry & Associates CM - Winter Construction Budget = \$16,800,000 (SPLOST III)
Springdale Park ES	10/1/13 - 8/1/14	Architect - Perkins + Will CM - Barton Malow Budget = \$10,500,000 (SPLOST IV)
Springdale Park ES	Phase I 7/10/08 - 8/1/09 Phase II 7/20/09 - 11/23/09 Phase III 12/14/09 - 11/1/10 Phase IV 3/1/11 - 8/8/11	Architect - Perkins + Will CM - Barton Malow Company Budget = \$16,502,500 (SPLOST III)
South Atlanta HS	11/6/06 - 7/1/08	Architect - Paul Cheeks Architect CM - Winter Construction Co. Budget - \$36,000,000 (SPLOST II)
Stanton D.H. ES	11/19/99 - 12/30/00	Architect - Gardner, Spencer, Smith & Sarden CM - Metric Constructors Budget = \$6,573,344 (SPLOST I)
Stanton F. L. ES	8/12/98 - 12/17/99	Architect - Goode / VanSlyke GC - Whiting-Turner/Johnson, JV. Budget = \$7,060,197 (SPLOST I)
Sutton MS	6/5/05 - 7/21/06	Architect - Collins, Cooper & Carusi CM - Winter Construction Co. Budget = \$21,580,939 (SPLOST II)
Sylvan Hills MS	11/18/13 - 7/31/15	Architect - Stanley, Love-Stanley CM - Cummings Construction Budget - \$38,700,000 (SPLOST IV)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
February 1, 2025

School	Anticipated/Actual Construction Start - End Date	Comments
Therrell HS	1/4/10 - 8/7/11	Architect = Perkins & Will CM = Barton Malow Company Budget = \$36,320,100 (SPLOST III)
Thomasville Heights ES	2/25/00 - 1/31/01	Architect - McAfee & Assoc. CM - H. J. Russell & Company Budget = \$6,448,618 (SPLOST I)
Toomer ES	9/16/1997 - 8/10/98	Architect - Chambliss Architects CM - Turner Construction Budget = \$5,302,143 (SPLOST I)
Towns ES	3/31/99 - 7/15/00	Architect - Richard+Wittschiebe CM - Hairston Construction Budget = \$8,414,818 (SPLOST I)
Turner ES	10/28/97 - 12/30/98	Architect - Allain & Assoc. CM - Turner Construction Budget = \$9,231,115 (SPLOST I)
Tuskegee Airmen Global Academy	7/1/18 - 8/1/19	Architect - Collins Cooper Carusi CM - J. E. Dunn Construction Co. Budget = \$30,500,000 (SPLOST 2017)
Usher/Collier Heights ES	1/2/03 - 7/16/03	Architect - KPS Group CM - Beers Skanska/Moody/Integral, jv Budget = \$14,414,706 (SPLOST II)
Venetian Hills ES	1/27/00- 12/21/00	Architect - Goode / VanSlyke CM - Flagler/Ray, jr. Budget = \$1,800,000 (SPLOST I)
Walden Athletic Complex	10/30/17 - 9/22/18	Engineers - Eberly & Associates CM - Parrish Construction Group Budget = \$8,000,000 (SPLOST IV/2017)
Washington HS	12/15/04 - 12/14/05	Architect - Epstein & Associates CM - Turner Construction Budget = \$29,194,568 (SPLOST II)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
February 1, 2025

School	Anticipated/Actual Construction Start - End Date	Comments
Waters ES	7/7/98 - 11/1/99	Architect - Jova, Daniels, Busby CM - H. J. Russell Budget = \$4,515,537 (SPLOST I)
West Manor ES	7/19/99 - 8/11/00	Architect - Williams, Russell, Johnson CM - Flagler/Ray, Jr. Budget = \$3,869,098 (SPLOST II)
West Manor ES	9/1/20 - 7/21/21	Architect - Collins Cooper Carusi - Balfour Beatty Construction Co. Budget = \$11,000,000 (SPLOST 2017)
White ES	7/28/98 - 6/15/00	Architect - Chambless & Associates CM - Beers Skanska/Moody/Integral, jr Budget= \$6,274,890 (SPLOST I)
Woodson ES	6/16/98 - 8/21/98 8/4/03 - 6/9/04	Architect - Richard+Wittschiebe CM - C. D. Moody Construction Budget = \$2,435,070 (SPLOST I & II)
Woodson Park Academy	5/1/19 - 1/4/21	Architect - Collins Cooper Carusi CM - Carroll Daniel Construction Budget = \$18,500,000 (SPLOST 2017) APS Contribution to Partnership Project
Young MS	7/1/15 - 8/1/16	Architect - Perkins & Will CM - H. J. Russell & Company Budget - \$10,800,000 (SPLOST IV)
Young MS	11/13/08 - 12/31/09	Architect - Perkins & Will CM - H. J. Russell & Company Budget = \$26,137,599 (SPLOST III)