

***Joke of the Week:** Why do construction workers have great relationships?? They're always building strong foundations. .*

Project: Hank Aaron Academy Additions & Modifications

Week Ending: April 11, 2025

THIS WEEK:

- Ongoing work on exterior & load bearing CMU walls
- Completed plumbing rough-in in the cafeteria
- Finished pulling low voltage wire in cafeteria
- Completed drywall in the cafeteria
- Began blockfill & 1st coat in the cafeteria



CMU Load Bearing Wall being installed



Lowered curb inlet D1





Blockfill in cafeteria



Installed Panel in kitchen area

NEXT WEEK – April 14 - April 18

- Finish blockfill and 1st Coat
- Continue constructing load-bearing & exterior CMU walls
- Start ceiling grid in cafeteria
- Continue electrical and plumbing in-wall rough-in

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- December 1, 2025

PREPARED BY:

Karee Shaw, Carroll Daniel Construction Co.

