

Quote of the Week: "When we strive to become better than we are, everything around us becomes better too." - Paulo Coelho

Project: Hank Aaron Academy Additions & Modifications

Week Ending: April 25, 2025

THIS WEEK:

- Completed load bearing CMU walls
- Complete 90 % of exterior CMU walls
- Low Voltage pulling wires for speakers & intercom
- Electrician installing devices & lights in cafeteria
- Fire Sprinklers dropping heads in cafeteria
- Continue in-wall electrical and plumbing rough



CMU Load Bearing



CMU Load Bearing Wall



CMU Exterior Wall



Electrician installing devices & lights

NEXT WEEK – April 28 - May 2

- Complete first coat on infill wall in cafeteria
- Complete construction of exterior CMU walls
- Continuing in-wall rough-in for electrical and plumbing
- Began setting joists

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- December 1, 2025

PREPARED BY:

Karee Shaw, Carroll Daniel Construction Co.

