

**Joke of the Week:** Why did the crane operator get promoted? Always knew how to lift the team up.

## Project: Hank Aaron Academy Additions & Modifications

Week Ending: June 13, 2025

### THIS WEEK:

- Completed footing for monument sign & docking ramp wall
- Demolished main entrance sidewalk
- Set rooftop units (RTUs)
- Installed epoxy flooring in serving line
- Began window Installation
- Ongoing installation of split face block around perimeter
- Continuing MEPF rough-in
- Pressure washed existing building & began painting
- Completed exterior metal stud framing and started framing in the stage area



*Window frame installed*



*Epoxy Flooring Finished*





*Plumbing Rough-in for Toilets*



*Crane lifting RTUs into place on rooftop*

NEXT WEEK – June 16 - June 20

- Begin EIFS
- Continue MEPF rough-in
- Continue installing split face block around the perimeter

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- December 31, 2025

PREPARED BY:

Karee Shaw, Carroll Daniel Construction Co.

