

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

9/01/2025 – 09/05/2025



Last Week's Activities:

- Complete grandstand installation – North Atlanta
- Complete visitor side grandstand installation – Mays HS
- Poured home side grandstand footings – Therrell HS
- Continued underground electrical rough in – Therrell HS

This Week's Activities:

- Plant trees – North Atlanta HS
- Continued perimeter fence install – North Atlanta HS
- Pull wire for new light poles – Mays HS
- Continue perimeter fence installation – Mays HS
- Install drainage on visitor side – Therrell HS
- Pour sidewalks and ramp footings on visitor side – Therrell HS
- Continued electrical underground rough ins – Therrell HS

Next Week's Activities:

- Continue perimeter fence install – Mays HS
- Install light poles – Mays HS
- Install light pole bases – Therrell HS
- Install drainage and ramp footings on home side – Therrell HS
- Install underpinning fencing at grandstands – North Atlanta HS
- Mobilize and install construction entrance – Maynard HS
- Demo bleachers and begin tree removal – Maynard HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	6/30/2025
Total Billed to Date (Including Retainage)	\$4,179,371.59
Date of Last Payment	8/05/2025
Amount Paid to Date	\$3,973,403.03
Amount Open Receivables (Not Including Retainage)	\$0
Percent Billed to Date	29.58%



Description

North Atlanta HS - New Trees Planted

Taken Date

Uploaded By

Kasey Sterling

Upload Date

09/05/2025 at 12:37 pm

File Name

[9248e40b-95a7-4cff-9646-469f1...](#)

Album

Weekly Photo Report

Location

Therrell HS



Description

North Atlanta HS - New Trees and Perimeter Fencing

Taken Date

Uploaded By

Kasey Sterling

Upload Date

09/05/2025 at 12:32 pm

File Name

[4562dd4f-b576-4d3e-9337-6512...](#)

Album

Weekly Photo Report

Location

North Atlanta HS



Description

Therrell HS - Poured Ramp Footing for Visitor Side Grandstands

Taken Date

Uploaded By

Kasey Sterling

Upload Date

09/05/2025 at 12:30 pm

File Name

[99a3ff91-e99c-4f76-852c-bd8273...](#)

Album

Weekly Photo Report

Location

Therrell HS



Description

Therrell HS - Poured New Sidewalks

Taken Date

Uploaded By

Kasey Sterling

Upload Date

09/05/2025 at 12:30 pm

File Name

[2d47adca-2be9-4a81-859c-c020...](#)

Album

Weekly Photo Report

Location

Therrell HS