

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

9/08/2025 – 09/12/2025



Last Week's Activities:

- Plant trees – North Atlanta HS
- Continued perimeter fence install – North Atlanta HS
- Pull wire for new light poles – Mays HS
- Continue perimeter fence installation – Mays HS
- Install drainage on visitor side – Therrell HS
- Pour sidewalks and ramp footings on visitor side – Therrell HS
- Continued electrical underground rough ins – Therrell HS

This Week's Activities:

- Completed fence installation - North Atlanta HS
- Installed light poles. - Mays HS
- Completed grandstand foundations.
- Completed electrical underground rough ins – Therrell HS
- Installed light pole bases – Therrell HS
- Mobilized – Maynard HS
- Installed temp fencing – Maynard HS
- Began demo and tree removal – Maynard HS

Next Week's Activities:

- Begin punch work – North Atlanta HS
- Begin partial tree installations – Mays HS
- Deliver grandstand material – Therrell HS
- Complete demo – Therrell HS
- Begin excavations – Therrell HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	6/30/2025
Total Billed to Date (Including Retainage)	\$4,179,371.59
Date of Last Payment	8/05/2025
Amount Paid to Date	\$3,973,403.03
Amount Open Receivables (Not Including Retainage)	\$0
Percent Billed to Date	29.58%



Description

Therrell HS - Completed Home Side Grandstand Footings.

Taken Date

09/12/2025 at 03:26 pm

Uploaded By

Craig Bonfig

Upload Date

09/12/2025 at 03:33 pm

File Name

226280E6-B56B-4CA3-9725-70F4...

Album

Weekly Photo Report



Description

Maynard Jackson HS - Removed Trees Next To Track

Taken Date

09/12/2025 at 02:36 pm

Uploaded By

Craig Bonfig

Upload Date

09/12/2025 at 03:27 pm

File Name

EF95AF6B-4C8F-4F4B-A1B2-B480...

Album

Weekly Photo Report



Description

Maynard Jackson HS - Installed Erosion Controls

Taken Date

09/12/2025 at 02:35 pm

Uploaded By

Craig Bonfig

Upload Date

09/12/2025 at 03:27 pm

File Name

92FA58FE-42E0-416B-8D06-1969...

Album

Weekly Photo Report



Description

North Atlanta HS - Installed Grandstand Underpinning Fencing.

Taken Date

09/12/2025 at 01:44 pm

Uploaded By

Craig Bonfig

Upload Date

09/12/2025 at 01:45 pm

File Name

EC11BB09-11E9-4E5E-992C-74D...

Album

Weekly Photo Report