

Quote of the week: " Set forth , serve your purpose and stop feeling sorry for yourself."

Project: FL Stanton ES Renovation and Addition

Week ending: June 21, 2024

- Asphalt paving 70% complete
- Window flashing complete , continue installing windows
- Begin installing front entry storefront doors
- Georgia power - relocate transformer
- Begin laying the gym floor
- 90% complete on all VCT floor
- Complete the rest of the concrete sidewalks



All sidewalk work is 95 % complete



Begin installing new site fence



Entry vestibule storefront installed



All concrete paving 98% complete

NEXT WEEK – June 24 - June 28

- Complete all VCT and LVT install
- Complete kitchen equipment install
- Begin generator and HVAC start up
- Begin transformer start up
- Begin pulling temporary lights down
- Complete exterior window install
- Complete ceiling cover up
- Continue with final clean
- Begin installing ceiling tiles

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- June 30 , 2024

Final Completion

- June 30, 2024

PREPARED BY:

Jahaziel Lee, Carroll Daniel Construction Co.