


Quote of the week: " You don't have to be great to start , but you have to start to be great."

Project: Toomer ES Additions and Modification

Week Ending: June 7, 2024

THIS WEEK:

- Continue with exterior paint
- Begin Engine generator start up
- Begin asphalt paving and striping the parking lot
- Remove all sub miscellaneous material from the site
- Complete building clean up and wax
- Complete metal shelving install
- Complete all final inspections
- Window blind install complete



Begin milling and asphalt paving



Dimensional letter signage installation complete

NEXT WEEK – June 10 - June 14

- Install portable stage
- Chain link fence and gate to be delivered
- Miscellaneous kitchen equipment to arrive
- Begin installing new fence
- Install metal lockers
- Complete all asphalt paving and striping

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- June 30, 2024

Final Completion

- June 30, 2024

PREPARED BY:

Jahaziel Lee, Carroll Daniel Construction Co.

