

**WEEKLY PHOTO REPORT**  
**APS Field House – Maynard Jackson High School**  
April 8, 2022



**Prepared For:** Atlanta Public Schools

**Prepared By:** Tyler Cade



Site Clearing



Tree Removal



Underground Power Locate



Tree Removal

# WEEKLY PHOTO REPORT

## APS Field House – Maynard Jackson High School



April 8, 2022

### Last Week's Activities:

- Completed installation of TWCC site services
- Completed engineers' erosion control inspections
- Completed site survey and locates
- Continued site fencing

### This Week's Activities:

- Completed site fencing
- Started clearing and grubbing
- Started site access roads
- Started grading layout

### Next Week's Activities:

- Continue clearing and grubbing
- Continue site access roads
- Continue grading layout
- Start structural fill inspections
- Start fence demolition

Contract & Billings	
<b>Contract</b>	
Current Contract Value	\$1,465,541
<b>Billings</b>	
Date Last Billing Submitted	N/A
Total Billed to Date (Including Retainage)	\$0
Date of Last Payment	N/A
Amount Paid to Date	\$0
Amount Open Receivables (Not Including Retainage)	\$0
Percent Billed to Date	0%