


*Quote of the week: " You have to learn how to lead before you learn to lead others."*

## Project: Toomer ES Additions and Modification

**Week Ending: June 21, 2024**

### THIS WEEK:

- Complete generator start up
- Complete final clean
- Continue installing Ballistic film
- Continue with miscellaneous paint touch ups



*Complete generator start up next week*

**NEXT WEEK – June 24 - June 28**

- Install portable stage
- Chain link fence and gate to be delivered and installed
- Complete final clean , inspections and recieve CO - Finish!!
- Install metal lockers

**SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- June 30, 2024

**Final Completion**

- June 30, 2024

**PREPARED BY:**

Jahaziel Lee, Carroll Daniel Construction Co.

