

**CAPITAL CONSTRUCTION PROGRAM STATUS SUMMARY**  
**Active SPLOST 2017 Projects**

**June 1, 2021**

**A. Projects Construction/Renovation**

<u>Project Name</u>	<u>Scope/Status</u>	<u>Anticipated Duration</u>
Barack & Michelle Obama Academy	Renovation/Addition (Relocation)	9/1/20 - 7/1/21
Field Houses (Carver HS & S. Atlanta HS)	New Construction	4/10/20 - 6/30/21
Grady HS	Renovation/Addition (Phased)	3/10/20 - 7/1/21
Morningside ES	Renovation/Addition (Relocation)	1/2/21 - 7/1/22
West Manor ES	Renovation/Addition (Relocation)	9/1/20 - 7/1/21

**B. Projects Under Design**

Field Houses (M. Jackson HS, Mays HS, Therrell HS & Washington HS)	New Construction	TBD
Northwest Transportation Center	New Construction	TBD

**C. Facility Planning Projects**

<u>Project Name</u>	<u>Scope/Status</u>	<u>Anticipated Duration</u>
<b>Currently, there are no projects in this category.</b>		

**D. SPLOST 2017 Completed/Closed Out Projects**

<u>Project Name</u>	<u>Scope/Status</u>	<u>Construction Complete</u>
Atlanta College and Career Academy	Renovation	Summer 2020
Beecher Hills ES	Renovation/Addition	Summer 2019
Field Houses (BEST/CSK and Douglass HS)	New	Fall 2019
Gideons ES	Renovation	Summer 2019
Harper/Archer ES	Renovation	Summer 2019
Hollis Innovation Academy	Renovation	Summer 2019
Howard MS	Renovation	Summer 2020
Humphries ES	Renovation/Addition	Summer 2020
Hutchinson ES	Renovation/Addition	Summer 2020
Tuskegee Airmen Global Academy	New Construction	Summer 2019
Woodson Park Academy	New Construction	Winter 2021